



June 28, 2024

Joy Kotey, P.E.
City of Oklahoma City
420 W Main St., Suite 500
Oklahoma City, OK 73102

RE: *ST-0169 Witcher Bar Screen Replacement – Time Extension Letter*

Dear Ms. Kotey,

Change Order No. 1 for the subject project includes a time extension of 91 days. This extension accounts for delays caused by a malfunctioning existing isolation valve in the sanitary sewer junction box upstream of the bar screens. The valve was necessary to fully isolate the bar screens for their removal and replacement, and for the contractor's bypass pumping equipment to operate and maintain sewer flows to the station. Additional time was incurred to troubleshoot the valve and implement a fix in the field to address the problem.

Additionally, while inserting the south replacement bar screen, it was discovered that the existing screening channel wall was bowed inward halfway down the wall, which prevented the full insertion of the screen. Additional time was incurred to troubleshoot the issue and implement a fix which consisted of scraping away concrete and liner on the inner divider wall to provide the necessary clearance for the screen.

Lastly, delays were caused by a conflict between the new conveyor and washer press units and an existing hatch over the wet well. Ultimately, the new units were moved approximately 18 inches to clear the conflict with the hatch, and this required additional time to develop the solution and schedule the appropriate crews to complete the work.

With the time extension of 91 days, the total length of contract is 181 days with a contract end date of May 14, 2024. Please advise if you should have any questions or require additional information.

Sincerely,

A handwritten signature in blue ink, appearing to read "James Bryan".

James Bryan, P.E.
Project Manager