

Nash Construction Company

03/12/2025

RE: MAPS4 Sidewalks 1A: Additional sidewalk construction for N. Walker Ave. and Park Place

To Whom it may concern:

Nash Construction Company has currently billed \$116,568.00 towards the sidewalk extension on Walker from Britton Road to the Oklahoma Foundation for the Disabled, located at 8421 N Walker Ave. This represents work completed from the last week of December, 2024, to the last week of February, 2025, when we were asked to mobilize again at Britton and Hudson Road. We are approximately 50% complete on this section, and I estimate the remaining to cost around \$112,039.84. The total, adding what has been billed and my estimate, is \$228,607.84.

The total billed for the Park Place sidewalk improvements was \$34,103.99 and took us two weeks to construct. The original estimate that I provided Brad on 7/11/24 was \$32,960.00.

Respectfully, Nash Construction would request the consideration of adding seventy-five days to the contract total to cover the time already spent constructing the additional work and the time needed to finish Walker Ave. If there are any questions or concerns regarding any of this information, please let me know.

Thank you,



William B. Nash, Vice President