

MATERIAL RECEIPT

To: City of Oklahoma City
Line Maintenance

Date: November 9, 2023

Page: 1 of 1

| Project Location | Engineer | Project Name | Contact |
|------------------|----------------------|---------------------------------------|---------------|
| OKC Various | Johnson & Associates | WM-0261 Water Meter Vault Replacement | Wade Vakulick |

| Qty. | U/M | Description | Comments |
|------|-----|----------------------------|----------|
| 140 | LF | 8" C-900 DR 18 | |
| 1 | EA | 4" x 12' FL x PE DI Spool | Coated |
| 2 | EA | 8" x 6' FL x PE DI Spool | Coated |
| 1 | EA | 8" x 3.5' FL x FL DI Spool | Coated |

Print Name:

Sign Name:


Date:

Received By

Reuben Bandshien

Reuben Bandshien

11-9-23



Fred L. Krapff
Utility Contractor
James "Jim" L. King

Tim Johnson
Johnson & Associates
4-28-2023

RE: WM-0261 Water Meter Replacement

Tim, We are writing to request an additional time extension for the above referenced project. We have completed the installation of all meter vaults except for the VA. We have performed additional exploratory work at this location and the proposed alignment would not work due to existing utility conflicts. We will begin the exploratory work of the newest proposed alignment as soon as we get authorization.

The last change order for time extension took the contract through 5-16-2023. We have worked through many additional challenges completing the remaining available vaults this past fall and winter. At this time and in concurrence with Johnson & Associates assessment, we are requesting 120 additional days to allow for continued exploration of the VA. The additional days would take the contract to September 13, 2023.

Should you have any questions, please do not hesitate to contact me.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Wade Vakulick', with a long horizontal line extending to the right.

Wade Vakulick,
Project Manager