



TRANSMITTAL NO. 084

January 12, 2024

Chase Rupe
Construction Project Manager
City of Oklahoma City
420 W Main St. 7th Floor
OKC, OK 73102

**RE: The City of Oklahoma City
 Project No.: PC-0559 & WC-0998
 Sara Rd. From SW 15th and SW 29th
 Allen Contracting Project No.: 22-021**

Item	No.	Description	Note
1	1	Allen – OKC LTR 021: AT&T Delay Day Request	

Submitted For: Review and Approval

Comments: _____

Total No. of Sheets 2. If all sheets were not received, please notify us.

Sincerely,

Todd T. Steelman
Project Coordinator
Allen Contracting, Inc.

CC: Todd Cochran
 Dale Hokett

(Poe)
(Allen)



Allen – OKC Letter: 021

January 11, 2024

Chase Rupe
Construction Project Manager
City of Oklahoma City
420 W Main St. 7th Floor
OKC, OK 73102

**RE: The City of Oklahoma City
Project No.: PC-0559 & WC-0998
Sara Rd. From SW 15th and SW 29th
Allen Contracting Project No.: 22-021**

Subject: Request for Delay Days: AT&T Fiber 2.0

Mr. Rupe,

Allen Contracting, Inc. (Allen) would like to request additional time be added to the contract due to an AT&T Fiber delay. On June 21, 2023, RFI 013 was sent requesting information about possible utility conflicts located on the Northeast corner of S. Sara Rd and SW 15th Street. At the time of the RFI response, it was deemed that the 60" RCP could not fit in the location as designed. Modifications were made to the design to alleviate the utility pole conflicts, however, there was an AT&T fiberoptic line that would need to be relocated. As of this date, the fiberoptic line has not been relocated so the 60" RCP can be installed.

On December 20, 2023 we were notified that the AT&T work would be completed that day. The total calculated delay days are 183 calendar days. We would like to request that 30 calendar days be added to each pay period until the full delay duration is added. If you require additional information, please let us know.

Sincerely,

Todd T. Steelman
Project Coordinator
Allen Contracting, Inc.

CC: Todd Cochran
 Dale Hokett

(Poe)
(Allen)