



Fred L. Krapff
Utility Contractor
James "Jim" L. King

Tim Johnson
Johnson & Associates
11-2-2022

RE: WM-0261 Water Meter Replacement

Tim, We are writing to request an additional time extension for the above referenced project. We have completed the installation of the 10" meter in the vault at OMD and are working the exploration at VA.

The last change order for time extension took the contract through 10-28-2022. We have worked through many additional challenges completing the remaining available vaults this past fall and winter. At this time and in concurrence with Johnson & Associates' assessment, we are requesting 200 additional days to allow for completion of the vaults so far and finish out OMD and continue exploration of the VA. This would also provide time to The additional days would take the contract to May 16, 2023.

Should you have any questions, please do not hesitate to contact me.

Sincerely,

A handwritten signature in black ink, appearing to read 'Wade Vakulick'.

Wade Vakulick,
Project Manager