



April 29, 2024

Jeff Mulder, Director of Airports
Department of Airports
7100 Terminal Dr. Unit 937
Oklahoma City, OK 73159-0937

Re: ELEVATOR REPLACEMENT FOR MULTIPLE BUILDINGS
PROJECT NO. OCAT WRWA 1802

Sub: Change Order 03

Dear Director Mulder:

ADG has reviewed Change Order 03 for the referenced project. Change Order 03 represents a total increase of \$139,957.91 and an increase of 130 calendar days to the project. ADG recommends acceptance of the following:

Change Order 03

Item No. 1 - CAMI-2 EL #20 required extensive field modifications due to unforeseen site conditions. Extensive field modifications are due to unforeseen site conditions. An additional structural rail is to be added for the elevator counterweight. This requires additional demo, steel, install, and EIFS on the exterior. The extra demo required due to the brittle nature of the clay tile, there was extra framing that has to occur to relocate some steel members due to the shaft being out of plumb from floor to floor. There is additional painting that must occur on the extended walls that were required for fire protection and there is additional CMU that needs to be installed around the elevator doors. The total down time and extra time required to complete the work impacting the critical path timeline of the project is 130 total days.

Sincerely,
ADGB, P.C.



Chad D. Mitchell, AIA
Project Manager

cc: Jeremy Coffey, Department of Airports