



Fred L. Krapff
Utility Contractor
James "Jim" L. King

July 25, 2024
Mr. Kyle Morse, PE.
CEC
4555 W Memorial Rd.
Oklahoma City, OK 73142

RE: SC-1095

Mr. Morse, Due to variances in the field versus the plans, we will have the following additions through an amendment and change order to the quantities.

The following quantities will need to be added by amendment:

Item 01-26, Pavement Cut and Repair, 75 SY @ \$300.00/SY	\$22,500.00
--	-------------

The following items will need to be added by change order:

CO 1.1, Sewer Service Connection, 5 EA @ \$8,000/EA	\$40,000.00
CO 1.2, Sewer Service Line, 100 LF @ \$30.00/LF	\$3,000.00

Total Additions to Quantities	\$65,500.00
Total Deductions to Quantities	(\$0.00)
<u>Net Addition to Contract</u>	<u>\$65,500.00</u>

Justification: There are active sewer service connections found on the line during the pre-construction CCTV survey and as such, these services will need to be re-connected with 18" x 6" fusion saddles, 18" x 6" WYE's and 6" sewer service line. Additionally, because of the active services and the telecom conduit conflicts, there will be additional pavement removal and replacement needed to cover the associated work. Lastly, as requested in our letter on April 22, 2024, because of material lead times, project complexity and now telecom utility conflicts, we are requesting an additional 180 calendar days be added to contract.

Best Regards,

A handwritten signature in black ink, appearing to read 'Wade Vakulick', is written over a horizontal line.

Wade Vakulick,
Project Manager,
Krapff Reynolds Const. Co.