



March 21, 2023

Honorable Chairman and Trustees
Oklahoma City Water Utilities Trust
420 West Main, Suite 500
Oklahoma City, OK 73102

Re: Amendment No. 3 and Change Order No. 3
Project No. WC-0863
Balancing Tank Replacement for Atoka Pipeline Pump Stations
Stonewall, Ada, and Konawa Oklahoma
DWSRF Project No. P40-1020902-09

Honorable Chairman and Trustees:

I. SCOPE

Amendment No. 3 adjusts plan quantities to match quantities in the field necessary for the completion of the project. Change Order No. 3 adds new pay items to the contract.

II. JUSTIFICATION

Changes in quantities reflect final measured amounts compared to initial design estimates. Amendment No. 2 decreases the planned quantity of Removed Silt in Bottom of Existing Tanks and Gravel Surfacing Import and Placement to reflect actual final measured quantities installed.

Change Order No. 3 adds pay items for modify piping connections for adding float switches to vault sump pumps, for Konawa Well piping reconnections, for valve actuator screen sun shades, and for deduction of failed material testing by Terracon.

III. COST ESTIMATE

AMENDMENT NO. 3

DECREASE

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Decreased	Amended Cost
12	Removed Silt in Bottom of Existing Tanks	CY	\$ 25.50	3,500	1,757	1743	(\$ 44,446.50)
15	Gravel Surfacing Import and Placement	SY	\$ 9.20	1,650	1,622.44	27.56	(\$ 253.55)
Total Decrease							(\$ 44,700.05)

CHANGE ORDER NO. 3**ADDITIONS**

Bid Item	Description	Unit	Unit Price	Quantity	Cost Increase
CO3.1	Add Float Switches, Konawa Well Reconnection, and Valve Sun Shades	LS	\$ 10,018.00	1	\$ 10,018.00

Total Increase \$ 10,018.00

SUBTRACTIONS

Bid Item	Description	Unit	Unit Price	Quantity	Cost Decrease
CO3.2	Failed Material Testing Deduction	LS	\$ (5,773.50)	1	\$ (5,773.50)

Total Decrease \$ (5,773.50)

Total Amendment No. 3 and Change Order No. 3: (\$ 40,455.55)

IV. COST SUMMARY

Original Contract Amount	\$16,713,278.00
Amendment No. 1	\$14,731.20 (0.09% increase)
Change Order No. 1	\$(66,499.03) (0.40% decrease)
Amendment No. 2	\$218,338.60 (1.31% increase)
Change Order No. 2	\$95,117.29 (0.57% increase)
Amendment No. 3	\$(44,700.05) (0.27% decrease)
Change Order No. 3	\$4,244.50 (0.03% increase)

Revised Contract Amount \$16,934,510.51

Amendment No. 3 is a decrease of \$44,700.05 or 0.27 percent below the original contract amount. Change Order No. 3 is an increase of \$4,244.50 or 0.03 percent above the original contract amount. Amendment No. 3 and Change Order No. 3 result in an overall decrease of \$40,455.55. The revised contract amount is \$16,934,510.51.

V. CONTRACT TIME

The original contract called for 550 calendar days. An additional 50 calendar days were added to the contract in Change Order No. 1. An additional 180 calendar days were added to the contract in Change Order No. 2. No additional calendar days are being added in Change Order No. 3. The total contract duration is 780 calendar days. The revised final completion date is October 13, 2022.

The above and foregoing is hereby accepted this 21st day of March, 2023; and the undersigned agrees to perform the work at the price indicated.

ATTEST:

Madison Hammond
Witness

[Signature]
Wynn Construction Co, Inc.



The prices shown for Amendment No. 3 were established by competitive bidding. Change Order No. 3 prices were established through negotiation.

[Signature]
Burns & McDonnell Engineering
Professional Engineer
KYLE LEBRASSE
33648
OKLAHOMA 03-21-23

Approval is recommended this 23 day of March, 2023.

[Signature]
Utilities Engineer

Chris Browning
Chris Browning, General Manager

[Signature]
Eric J. Wenger, P.E., City Engineer

APPROVED by the Trustees and signed by the Chairman of the Oklahoma City Water Utilities Trust this 9TH day of MAY, 2023.

ATTEST:

Amy K. Simpson
Secretary



[Signature]
Chairman

CONCURRED by the Council and signed by the Mayor of The City of Oklahoma City this 23RD day of MAY, 2023.

ATTEST:

Amy K. Simpson
City Clerk



[Signature]
Vice-Mayor

Reviewed for form and legality.

Craig Keith
Assistant Municipal Counselor