



1623 East 6<sup>th</sup> Street  
Tulsa, Oklahoma 74120

918-835-9588  
[www.bklinc.com](http://www.bklinc.com)

February 09, 2024

Honorable Mayor and City Council  
City of Oklahoma City  
200 North Walker  
Oklahoma City, Oklahoma 73103

Re: Amendment No. 2 & Change Order No.4  
Project No. PC-0473, WC-1027  
Roadway Widening – N Kelley Ave from Wilshire Road to Britton Road

Honorable Mayor and Council:

**I. SCOPE**

Amendment No. 2 & Change Order No. 4 adds pay quantities, items, and construction days necessary for the completion of the project.

**II. JUSTIFICATION**

During construction it was discovered that a portion of the OKC waterline was shallower than expected and will be required to be lowered to achieve optimal cover. Rock excavation may also be required to complete the construction of the lowering of the waterline in this project.

**III. COST ESTIMATE**

**AMENDMENT NO. 2**

**INCREASE**

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Increased	Amended Cost
AM2.1	# 109-225-AGGREGATE BASE TYPE A	CY	\$21.00	2,347	2,485.89	138.89	\$2,916.69
AM2.2	# 113-505-12 INCH PVC WATERLINE(RJ)	LF	\$130.00	2,883	3,162	279	\$36,270.00
AM2.3	# 117-520-12 INCH GATE VALVE AND VALVE BOX	EA	\$9,500.00	12	13	1	\$9,500.00
AM2.4	# 120-532-12 INCH SOLID SLEEVE	EA	\$550.00	3	5	2	\$1,100.00
AM2.5	# 123-513-WET CONNECTION (12 INCH)	EA	\$5,000.00	2	4	2	\$10,000.00
AM2.6	# 126-505-FITTINGS (MEGA-LUG SERIES 1112)	EA	\$275.00	68	82	14	\$3,850.00
AM2.7	# 132-505-12 INCH X 45 DEGREE BEND	EA	\$650.00	4	8	4	\$2,600.00

Total Increase: \$66,236.69  
Total Amendment No.2: \$66,236.69

**CHANGE ORDER NO. 4**

**NEW ITEMS**

<b>Bid Item</b>	<b>Description</b>	<b>Unit</b>	<b>Quantity</b>	<b>Unit Price</b>	<b>Item Cost Increase/Change in Contract</b>
CO4.1	ROCK EXCAVATION (WATERLINE)	CY	156.67	\$61.00	\$9,556.87
CO4.2	MOBILIZATION	LS	1	\$11,000.00	\$11,000.00
CO4.3	SURVEY	LS	1	\$1,500.00	\$1,500.00

**Total Increase: \$22,056.87**  
**Total Change Order No.4: \$22,056.87**

**IV. COST SUMMARY**


Original Contract Amount	\$9,392,680.55	
Change Order No. 1	\$104,358.00	(1.11% increase)
Amendment No. 1	\$669,108.50	(7.12% increase)
Amendment No. 2	\$66,236.69	(0.71% Increase)
Change Order No. 2	\$0.00	(0% increase)
Change Order No. 3	\$407,693.50	(4.34% increase)
Change Order No. 4	\$22,056.87	(0.23% increase)
Revised Contract Amount	\$10,662,134.11	

Amendment No. 2 & Change Order No.4 is an increase of \$88,293.56 or 0.94 percent above the original contract amount. The revised contract amount is \$10,662,134.11.

**CONTRACT TIME:**

Notice to Proceed Date.....December 23, 2021  
Project Delayed Start Date.....July 14, 2022  
Original Contract Time.....360 calendar days (consecutive)  
Original Completion Date.....July 07, 2023  
Adjusted Completion Date.....  
Additional Days for Change Order No.1.....0  
Additional Days for Change OrderNo.2.....150  
Additional Days for Change OrderNo.3.....60  
Additional Days for Change OrderNo.4.....60  
**Revised Completion Date.....April 02, 2024**

The above and foregoing is hereby accepted this 9 day of February, 2024; and the undersigned agrees to perform the work at the price indicated.



[Signature]  
Witness

[Signature]  
Schwarz Paving

The prices for Amendment No.2 & Change Order No.4 were established through negotiation and appear to be fair and reasonable. The Engineer recommends approval of Amendment No. 2 & Change Order No.4.

[Signature]  
Daniel Polasek, P.E.

[Signature]  
Chris Browning, OCWUT General Manager

[Signature]  
Will Huggins, P.E., Deputy Director,  
Utilities Engineering JDS

[Signature] for  
Deborah K. Miller, P.E., Interim Director  
Public Works/Interim City Engineer

APPROVED by the Council and signed by the Mayor of the City of Oklahoma City this 12TH day of MARCH, 2024.

ATTEST:

[Signature]  
City Clerk



[Signature]

CONCURRED by the Oklahoma City Water Utilities Trust this 12TH day of MARCH, 2024.

ATTEST:

[Signature]  
Secretary



[Signature]

Reviewed for form and legality.

[Signature]  
Assistant Municipal Counselor