



## CHANGE ORDER

No. 1DATE OF ISSUANCE 11/14/2024OWNER Oklahoma City Water Utilities TrustCONTRACTOR: Hydro Resources Mid-Continent, Inc.CONTRACT: Tinker AFB Well 27 Rehabilitation-Test HoleOWNER's Contract No. TW-0009-R

ENGINEER's Contract No.

ENGINEER: Ardurra

You are directed to make the following changes in the Contract Documents:

**Description:**

Adjustment to contract amount reducing amount from \$837,775 to \$772,775 and request 60 day contract extension

**Reason for Change Order:**

Decrease in original contract amount to account for unused line items and contract extension request due to Tinker AFB seeding restrictions.

| CHANGE IN CONTRACT PRICE:   |
|---|
| Original Contract Price<br>\$837,775.00   |
| Net Increase (Decrease) from previous Change Orders<br>\$ _____ to \$ _____:<br>_____ |
| Contract Price prior to this Change Order: \$837,775.00                               |
| Net increase (decrease) of this Change Order: <u>-\$65,000.00</u>                     |
| Contract Price with all approved Change Orders:<br><u>\$772,775</u>                   |

| CHANGE IN CONTRACT TIMES:  |
|--|
| Original Contract Times:<br>Substantial Completion: <u>10/22/2024</u><br>Ready for final payment: <u>11/06/2024</u><br>(days or dates)                 |
| Net change from previous Change Orders No. ____ to No. ____:<br>Substantial Completion: <u>85</u> (days)<br>Ready for final payment: <u>100</u> (days) |
| Contract Times prior to this Change Order:<br>Substantial Completion: <u>10/22/24</u><br>Ready for final payment: <u>11/06/24</u>                      |
| Net increase (decrease) this Change Order:<br>Substantial Completion: <u>60</u> (days)<br>Ready for final payment: <u>60</u> (days)                    |
| Contract Times with all approved Change Orders<br>Substantial Completion: <u>12/21/24</u><br>Final Completion: <u>1/5/2025</u>                         |

APPROVED:

ACCEPTED:

By: \_\_\_\_\_  
OWNER (Authorized Signature)By: [Signature]  
CONTRACTOR (Authorized Signature)

Date: \_\_\_\_\_

Date: 11/19/2024



**Date:** 11/19/2024