

October 3, 2024

Honorable Chairman and Trustees  
Oklahoma City Water Utilities Trust  
420 West Main, Suite 500  
Oklahoma City, OK 73102

Re: Amendment No. 1 and Change Order No. 1  
Project No. SC-1106  
Sanitary Sewer Replacement – Northwest Expressway and N Mustang Road

Honorable Chairman and Trustees:

## I. SCOPE

Amendment No. 1 adds an 8-inch connection, 8-inch sewer pipe, and rehabilitation of an existing manhole within the project limits. Change Order No. 1 extends the contract time.

## II. JUSTIFICATION

Amendment No. 1 adds an additional 45 linear feet of 8-inch pipe to connect to an existing manhole for conveying sanitary sewer flow from planned expansion to the proposed 21-inch sewer being installed with this project. It also rehabilitates the existing manhole to extend service life. Change Order No. 1 adds 14 days to the contract due to additional work required to complete construction.

## III. COST ESTIMATE

### AMENDMENT NO. 1

Bid Item	Description	Unit	Unit Price	Plan Quantity	Quantity Change	Revised Quantity	Cost Change
01-05	TRENCHING, EXCAVATION, AND BACKFILL (0 TO 15 FT)	LF	\$31.00	810	45	855	\$1,395.00
01-11	8-INCH PVC (SDR 26) SANITARY SEWER PIPE	LF	\$35.00	15	45	60	\$1,575
01-22	SANITARY SEWER MANHOLE REHABILITATION	VF	\$800.00	11	19	30	\$15,200
01-23	CONNECT TO EXISTING MANHOLE	EA	\$3,150	2	2	4	\$6,300
01-25	ABANDON 4 FT DIA SANITARY SEWER MANHOLE	EA	\$1,250.00	1	-1	0	\$(1,250.00)

Total Amendment No. 1

\$23,220.00

## IV. COST SUMMARY

Original Contract Amount	\$2,012,380.00
Amendment No. 1	\$23,220.00 (1.15% Increase)
Revised Contract Amount	\$2,035,600.00

Amendment No. 1 is an increase of \$23,220.00 or 1.15 percent above the original contract amount. The revised total contract amount is \$2,035,600.00.

**V. CONTRACT TIME**

The original contract called for 200 calendar days with the work order start date of May 31, 2024. Change Order. 1 adds 14 days to the contract. The total contract duration is now 214 calendar days. The contract end date is now December 31, 2024.


Remainder of page intentionally left blank

The above and foregoing is hereby accepted this 9<sup>th</sup> day of October, 2024; and the undersigned agrees to perform the work at the price indicated.

**ATTEST:**

Marcus K...  
Witness

[Signature]  
Contractor



The prices shown for Amendment No. 1 were established by competitive bidding in the original contract.

James Bryan  
James Bryan, P.E.

Remainder of page intentionally left blank

Approval is recommended.

Utilities Engineering

Chris Browning, General Manager

Debbie Miller, P.E., Director  
Public Works / City Engineer

**APPROVED** by the Trustees and signed by the Chairman of the Oklahoma City Water Utilities Trust this 5TH day of NOVEMBER, 2024.

**ATTEST:**

**OKLAHOMA CITY WATER  
UTILITIES TRUST**

Secretary



Chairman

**CONCURRED** by the Council and signed by the Mayor of The City of Oklahoma City this 19TH day of NOVEMBER, 2024.

**ATTEST:**

**THE CITY OF OKLAHOMA CITY**

City Clerk



Mayor

Reviewed for form and legality.

Assistant Municipal Counselor