



April 10, 2025

Honorable Mayor and City Council
City of Oklahoma City
200 North Walker
Oklahoma City, Oklahoma 73103

Re: Amendment No. 2 and Change Order No. 2
Project No. DC-0311R
Sunnymeade Drainage Improvements
Sunnymeade Place & Croydon Court – W. Britton Rd & N. May Ave, Ward #2

Honorable Mayor and Council:

I. SCOPE

Amendment No. 2 adjusts plan quantities of Dual 30" Tall Chamber System to match quantities in the field necessary for the completion of the project as well as inclusion of "Alternate Bid 2" to the construction scope of this project. Change Order No. 2 adds new pay item for Pavement Cut and Repair Driveway (Concrete) to the contract as well as additional filter sand as part of "Alternate Bid 2" replacement of Engineered Media.

One Hundred and Fifty (150) days will be added to the construction duration of this project in order to complete the work associated with "Alternate Bid 2".

II. JUSTIFICATION

Changes in quantities reflect final measured amounts compared to initial design estimates. Amendment No. 2 increases quantity of Dual 30" Tall Chamber System for the installation of the design linear bio retention system. The amendment also increases pay items for the inclusion of "Alternate Bid 2".

Change Order No. 2 adds the pay item for Pavement Cut and Repair Driveway (Concrete). Existing driveways damaged during boring operations due to unanticipated material encounters resulting in collapses were repaired and replaced in kind. Filter sand is included in the change order to replace the additional Engineered Media as part of the "Alternate Bid 2" design. Change Order No. 1 original added the pay item for Filter Sand to replace Engineered Media as it is not easily attainable for construction of project.

III. COST ESTIMATE

AMENDMENT NO. 2

INCREASE

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Increase	Cost Increase
01-03	Aggregate Base	CY	\$ 147.00	11.00	20.00	9.00	\$ 1,323.00
01-04	Boring Casing 16"	LF	\$ 131.00	1349.00	1852.00	503.00	\$ 65,893.00
01-05	Water Service Line Short 1"	EA	\$ 1,810.00	31.00	46.00	15.00	\$ 27,150.00
01-06	Water Service Line Short 1" w/ Water Meter Relocate	EA	\$ 4,555.00	3.00	4.00	1.00	\$ 4,555.00
01-12	HP Pipe 12"	LF	\$ 72.00	1595.00	2340.00	745.00	\$ 53,640.00
01-15	Solid Slab Sodding	SY	\$ 4.00	8030.00	10520.00	2,490.00	\$ 9,960.00
01-16	Remove and Replace Lawn Irrigation Pipe (1/2" to 2")	LF	\$ 26.00	100.00	200.00	100.00	\$ 2,600.00
01-17	Remove and Replace Lawn Irrigation Head	EA	\$ 85.00	10.00	20.00	10.00	\$ 850.00
01-19	Rock Bag Inlet Barrier	EA	\$ 550.00	15.00	30.00	15.00	\$ 8,250.00
01-20	Single 30" Tall Chamber System	LF	\$ 362.00	1740.00	2263.00	523.00	\$ 189,326.00
01-21	Dual 30" Tall Chamber System	LF	\$ 696.00	598.00	1554.00	956.00	\$ 665,376.00
01-22	Single 16" Tall Chamber System	LF	\$ 214.00	119.00	557.00	438.00	\$ 93,732.00
01-23	Dual 16" Tall Chamber System	LF	\$ 419.00	107.00	426.00	319.00	\$ 133,661.00
Total Increase							\$ 1,256,316.00

CHANGE ORDER NO. 2

ADDITIONS

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Increase	Cost Increase
CO2.1	Pavement Cut and Repair Driveway (Concrete)	CY	\$ 195.00	0.00	155.00	155.00	\$ 30,225.00
CO2.2	Filter Sand	CY	\$ 44.00	2360.00	3314.00	954.00	\$ 41,976.00
Total Increase							\$ 72,201.00

Total Amendment No. 2 and Change Order No. 2: \$ 1,328,517.00

IV. **COST SUMMARY**

Original Contract Amount	\$4,253,506.00	
Amendment No. 1	\$188,176.20	(4.42% increase)
Change Order No. 1	\$(270,800.00)	(6.37% decrease)
Amendment No. 2	\$1,256,316.00	(29.54% increase)
Change Order No. 2	\$72,201.00	(1.70% increase)
Revised Contract Amount	\$5,499,399.20	

Amendment No. 2 is an increase of \$1,256,316.00 or 29.54% percent above the original contract amount. Change Order No. 2 is an increase of \$72,201.00 or 1.70% percent above the original contract amount. The revised contract amount is \$5,499,399.20.

The above and foregoing is hereby accepted this 14 day of April, 2025; and the undersigned agrees to perform the work at the price indicated.

ATTEST:



Witness





Contractor



The prices shown for Amendment No. 2 were established by competitive bidding in the original contract and not subject to the Oklahoma Competitive Bidding Act. The prices for Change Order No. 2 were established through negotiation and appear to be fair and reasonable. The Engineer recommends approval of the Amendment and Change Order.


Engineer, P.E.

Approval is recommended this 14th day of APRIL, 2025.


Deborah K. Miller, P.E., Director
Public Works/City Engineer

APPROVED by the Council and signed by the Mayor of the City of Oklahoma City this
20TH day of MAY , 20 25

ATTEST:

Amy K Simpson
City Clerk



David Holt
Mayor

Reviewed for form and legality.

[Signature]
Assistant Municipal Counselor