



January 29, 2024

Honorable Chairman and Trustees
Oklahoma Water Utilities Trust
420 West Main St.
Oklahoma City, OK 73102

Subject: **Change Order No. 1 Summary**
Project No. WT-0151
Hefner Water Treatment Plant Ozone System Expansion / Upgrades
DWSRF Project No. P40-1020902-09 and P40-1020902-10

Honorable Chairman and Trustees:

Change Order Number 1 (CO1) for the above referenced project pertains to the incorporation of the following into the scope of work for the contractor.

1. Demolition of an additional wall and additional door hardware for some of the new exterior doors on the existing Ozone Building.
2. Providing an additional waterstop for the containment area in the new Chemical Building.
3. Providing temporary shoring in the existing deteriorated chemical feed vault utilized to feed chlorine, ZOP, and ammonia in the filtered water effluent to permit safe entry and egress.
4. Relocation of the new Silicon Controlled Rectifiers (SCR's) powering the new Ozone Destruct System heaters from the MCC to stand alone enclosures to accommodate the manufacturers recommendations and installation of a new circuit to the existing air compressor from the new Ozone Switchgear.
5. Change the diameter of a stormwater pipe to enable installation without changes to a new roadway to the chemical building.
6. Providing additional concrete and reinforcement to extend the depth of an intermediate chemical vault to be installed on the existing 84-inch filtered water effluent pipe.
7. Changed conditions in Clearwell #1 which required additional demolition, new construction, and cleaning/disinfection to install inlet baffle wall.
8. Change conditions in Clearwell #3/#4 which required additional demolition and construction to reinforce the inlet baffle wall gate well.

Change order No. 1 represents an increase of \$222,971.97 or 0.50 percent of the original contract amount. Total change orders to date represent an increase of \$222,971.07 or 0.50 percent above the original contract amount. The revised contract amount is \$44,654,971.97. CO1 does not change the Contract Times established in the contract documents.

Change Order No. 1 Summary
Project WT-0151 Oklahoma Water Utilities Trust
January 29, 2024

Page 2

Sincerely,
CAROLLO ENGINEERS, INC.

Thomas O. Crowley, P.E.

Thomas O. Crowley, PE
Project Manager

AuthorInitials:tc

Enclosures: Change Order No. 1

cc: Mr. Andrew Mishler, PE – City of Oklahoma City
Mr. Larry Hare, PE – City of Oklahoma City
Mr. Will Huggins, PE – City of Oklahoma City
Mr. Jeff Bolden – City of Oklahoma City
Mr. William Waller – City of Oklahoma City
Mr. Kwasi Duose, Carollo Engineers
Mr. Richard Taylor – Hefner WTP Inspector
Mr. Lou Scantana, PE – Carollo Engineers
Mr. Dan Ethington, PE – Carollo Engineers

