



July 06, 2022

Honorable Chairman and Trustees
Oklahoma City Water Utilities Trust
420 West Main, Suite 500
Oklahoma City, OK 73102

Re: Amendment No. 2 and Change Order No. 2
Project No. WC-0863
Balancing Tank Replacement for Atoka Pipeline Pump Stations
Stonewall, Ada, and Konawa Oklahoma
DWSRF Project No. P40-1020902-09

Honorable Chairman and Trustees:

I. SCOPE

Amendment No. 2 adjusts plan quantities to match quantities in the field necessary for the completion of the project. Change Order No. 2 adds new pay items to the contract and adjusts the contract time.

II. JUSTIFICATION

Changes in quantities reflect final measured amounts compared to initial design estimates. Amendment No. 2 increases the planned quantity of Rock Excavation – Weathered Stone & Shale and 60 Inch Fully Welded Steel Piping to reflect actual final measured quantities installed.

Change Order No. 2 adds pay items for modify piping connections for OGE service line at the Konawa Pump Station as no record drawings were available at the time of design, for equipment downtime during temporary water well pump and electrical line removal at the Konawa Pump Station, for recommissioning the water well at the Konawa Pump Station, and for limited removal of a thrust block at the inlet tie-in connection at the Ada Pump Station to facilitate tank construction.

III. COST ESTIMATE

AMENDMENT NO. 2

INCREASE

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Increased	Amended Cost
13	Rock Excavation – Weathered Sandstone and Shale	CY	\$ 11.00	12000	20187.80	8187.80	\$ 90,065.80
16	60 Inch Fully Welded Steel Piping	LF	\$ 1,455.00	1362	1450.16	88.16	\$ 128,272.80
Total Increase							\$ 218,338.60

CHANGE ORDER NO. 2

ADDITIONS

Bid Item	Description	Unit	Unit Price	Quantity	Cost Increase
CO2.1	Modify Piping Connections for OGE Service Line - Konawa	LS	\$ 12,287.53	1	\$ 12,287.53
CO2.2	Inlet Line and Overflow Line Installation Downtime to Decommission Existing Water Well -Konawa	LS	\$ 37,890.84	1	\$ 37,890.84
CO2.3	60 Inch Pipe Inlet Connection - Thrust Block Removal - Ada	LS	\$ 23,120.27	1	\$ 23,120.27
CO2.4	Install New Wire to Recommission Existing Water Well- Konawa	LS	\$ 21,818.65	1	\$ 21,818.65
Total Increase					\$ 95,117.29

Total Amendment No.2 and Change Order No.2: \$313,455.89

IV. COST SUMMARY

Original Contract Amount	\$16,713,278.00
Amendment No. 1	\$14,731.20 (0.09% increase)
Change Order No. 1	\$(66,499.03) (0.40% decrease)
Amendment No. 2	\$218,338.60 (1.31 % increase)
Change Order No. 2	\$95,117.29 (0.57% increase)
Revised Contract Amount	\$16,974,966.06

Amendment No. 2 is an increase of \$218,338.60 or 1.31 percent above the original contract amount. Change Order No. 2 is an increase of \$95,117.29 or 0.57 percent above the original contract amount.. Amendment No. 2 and Change Order No. 2 result in an overall increase of \$313,455.89. The revised contract amount is \$16,974,966.06.

V. CONTRACT TIME

The original contract called for 550 calendar days. An additional 50 calendar days were added to the contract in Change Order No. 1. An additional 180 calendar days are to be added to the contract with Change Order No. 2 to account for delays due to Amendment No. 2 additional installed

quantities, Change Order Bid Item CO2.1, CO2.2, CO2.3, and CO2.4 as well as weather impacts, tank filling through pump station hydrants, and other miscellaneous added scope items as agreed to. The additional calendar days have been added as follows; 85 calendar days for Amendment No. 2, 34 calendar days for Change Order No. 2 Line Items, 7 calendar days for weather impacts, 14 calendar days for tank filling, and 40 calendar days for other miscellaneous added scope items. The total contract duration is now 780 calendar days. The revised final completion date is October 13, 2022.

The above and foregoing is hereby accepted this 14 day of July, 2022; and the undersigned agrees to perform the work at the price indicated.

ATTEST:


Jylee Bahner
Witness

Wynn Construction Co, Inc.



The prices shown for Amendment No. 2 were established by competition. Change Order No. 2 prices were established through negotiation.

Burns & McDonnell Engineering



Approval is recommended this 14 day of July, 2022.

Crystal L. Kowalik
Crystal L. Kowalik, P.E., Engineering Manager

Chris Browning
Chris Browning, General Manager

Eric J. Wenger
Eric J. Wenger, P.E., City Engineer

APPROVED by the Trustees and signed by the Chairman of the Oklahoma City Water Utilities Trust this 2nd day of August, 2022.

ATTEST:

Amy K. Simpson
Secretary



Chairman

CONCURRED by the Council and signed by the Mayor of The City of Oklahoma City this 16th day of August, 2022.

ATTEST:

Amy K. Simpson
City Clerk



Mayor

Reviewed for form and legality.

Patrick Mann
Assistant Municipal Counselor