



# MEMORANDUM

Council Agenda  
Item No. X. F  
5/20/2025

## The City of OKLAHOMA CITY

TO: Mayor and City Council

FROM: Craig Freeman, City Manager

Concurrence with the Oklahoma City Water Utilities Trust in approving Change Order No. 1 with McKee Utility Contractors, LLC, Project WC-0877, Atoka Pipeline Raw Water Transmission Line, Konawa Pump Station to west of SH-3W, increase of \$1,355,343.

**Location:**

Konawa Pump Station to 1.44 miles west of SH-3W

**Background:**

This project constructs approximately 10 miles of raw water transmission line for the second Atoka Pipeline from the Konawa Pump Station to west of SH-3W.

The existing 60-inch pipeline has been exposed to erosion at Salt Creek.

Change Order No. 1 adds pay items and 60 calendar days. The change order provides for the tunnelling and installation of 86-inch steel casing under Salt Creek that will allow for the lowering of the existing 60-inch pipeline to protect it from flowing debris in the creek and future erosion.

**Engineer:**

C.H. Guernsey & Company

**Contractor:**

McKee Utility Contractors, LLC

**Cost and Time:**

Original Contract Amount	\$33,295,000	
Change Order No. 1	<u>1,355,343</u>	(4.07% increase)
Revised Contract Amount	\$34,650,343	

Change Order No. 1 is an increase of \$1,355,343 or 4.07 percent above the original contract amount. The revised contract amount is \$34,650,343.

Original Contract Time	725 Calendar Days
Change Order No. 1	60 Calendar Days
Revised Contract Time	785 Calendar Days

Revised Contract Completion Date: September 16, 2025

**Source of Funds:**

OCWUT-Water Facility Fund (Capital)-2nd Atoka Pipeline-Project WC-0877-Construction in Progress (6060-3901600-W6409-WC-0877-54040007)

**Review:**

Utilities

**Recommendation:** Concur with the Oklahoma City Water Utilities Trust in approving the change order.