



March 25, 2025

Honorable Chairman and Trustees
Oklahoma City Water Utilities Trust
420 West Main, Suite 500
Oklahoma City, OK 73102

Re: Change Order No. 1
Project No. WC-0877
Atoka Pipeline Raw Water Transmission Line
Konawa Pump Station to 1.44 Miles West of SH-3W

Honorable Chairman and Trustees:

I. SCOPE

Change Order No. 1 is to install 160 LF of 86" steel casing under Salt Creek and lower the existing 60" Atoka PCCP line. Change Order No. 1 adds new pay items to the contract and adds contract time.

II. JUSTIFICATION

Changes in quantities reflect final measured amounts of the Salt Creek realignment. Change Order No. 1 adds pay items and contract time for work related to change drawings issued on December 17th, 2024.

III. COST ESTIMATE

CHANGE ORDER NO. 1

ADDITIONS

Bid Item	Description	Unit	Unit Price	Revised Quantity	Quantity Increase	Cost Increase
CO 1	Salt Creek Tunnel	LSUM	\$1,355,343.00	1	1	\$ 1,355,343.00
Total Increase						\$ 1,355,343.00

IV. COST SUMMARY

Original Contract Amount	\$33,295,000.00
Change Order No. 1	\$1,355,343.00 (4.07% increase)
Revised Contract Amount	\$34,650,343.00

Change Order No. 1 is an increase of \$1,355,343.00 or 4.07 percent above the original contract amount. Change Order No. 1 results in an overall increase of \$1,355,343.00. The revised contract amount is \$34,650,343.00.

V. CONTRACT TIME


The original contract called for 725 calendar days. An additional 60 calendar days are added to the contract duration. The total contract duration is now 785 calendar days. The new contract completion date is September 16, 2025.

The above and foregoing is hereby accepted this 25 day of March, 20 25;
and the undersigned agrees to perform the work at the price indicated.

ATTEST:




Witness



Lisa Sanders
McKee Utility Contractors


The prices for Change Order No. 1 were established through negotiation and appear to be fair and reasonable.




Brett Biesemeyer, P.E.




Approval is recommended.



Haining Schoeneman
Capital Improvement Program Manager




Chris Browning, General Manager

 for DM



Debbie Miller, P.E., Director
Public Works/City Engineer

APPROVED by the Trustees and signed by the Chairman of the Oklahoma City Water Utilities Trust this 6TH day of MAY, 20 25.

ATTEST:




SECRETARY

OKLAHOMA CITY WATER UTILITIES TRUST
 



CHAIRMAN

CONCURRED by the Council and signed by the Mayor of The City of Oklahoma City this 20TH day of MAY, 20 25.

ATTEST:



CITY CLERK

THE CITY OF OKLAHOMA CITY
 

MAYOR

REVIEWED for form and legality.



ASSISTANT MUNICIPAL COUNSELOR