

|                 |   |                       |
|-----------------|---|-----------------------|
| <b>Project</b>  | North Canadian WWTP Improvements and Upgrades | <b>Project Number</b> |
| <b>Owner</b>    | City of Oklahoma City, Utilities Dept.        | COC20365              |
| <b>Builder</b>  | Wynn Construction Co., Inc.                   |                       |
| <b>Designer</b> | Freese and Nichols, Inc.                      |                       |
| <b>CM</b>       | Meagan Brown                                  |                       |

|                         |        |                          |            |
|-------------------------|--------|--------------------------|------------|
| <b>CHANGE ORDER NO.</b> | CO-004 | <b>CHANGE ORDER DATE</b> | 05/23/2024 |
|-------------------------|--------|--------------------------|------------|

Make following additions/deletions or modifications to work described in the Contract Documents:

***The compensation agreed to upon in this change order is full, complete and final payment for all costs the Builder may incur as a result of or related to this change whether said costs are known, unknown, foreseen or unforeseen at this time, including without limitation, any cost for delay, extended overhead, ripple or impact cost, or any other affect on changed or unchanged work as a result of this Change Order.***

## Contract Cost and/or Time Impacts:

|  |                  |
|--|------------------|
| <b>Original Contract Amount</b>                        | \$56,317,845.00  |
| <b>Previously Approved Change Order Amount</b>         | (\$1,660,833.48) |
| <b>Current Contract Amount</b>                         | \$54,657,011.52  |
| <b>Proposed Change Order Amount(this change order)</b> | \$155,520.56     |
| <b>Revised Contract Amount</b>                         | \$54,812,532.08  |
| <b>Previous Contract Time</b>                          | 960              |
| <b>Previous Substantial Completion Date</b>            | 12/09/2025       |
| <b>Previous Final Completion Date</b>                  | 08/01/2026       |
| <b>Net Change in Contract Time</b>                     | 106              |
| <b>Revised Contract Time</b>                           | 1066             |
| <b>Revised Substantial Completion Date</b>             | 12/24/2025       |
| <b>Revised Final Completion Date</b>                   | 01/23/2026       |

|                 |   |                       |
|-----------------|---|-----------------------|
| <b>Project</b>  | North Canadian WWTP Improvements and Upgrades | <b>Project Number</b> |
| <b>Owner</b>    | City of Oklahoma City, Utilities Dept.        | COC20365              |
| <b>Builder</b>  | Wynn Construction Co., Inc.                   |                       |
| <b>Designer</b> | Freese and Nichols, Inc.                      |                       |
| <b>CM</b>       | Meagan Brown                                  |                       |

|                         |  |                              |
|-------------------------|--|------------------------------|
| <b>CP No.</b>           | CP-007.2                                       | <b>Builder Submittal No.</b> |
| <b>CP Description</b>   | Modify duct banks to go under 96" pipe per RFI |                              |
| <b>Specification</b>    |  |                              |
| <b>Drawing / Detail</b> |  |                              |

## NOTIFICATION BY BUILDER

***The Builder proposes to make the additions, modifications, or deletions to the Work described in the Contract Documents, as shown in Attachment and requests that you take the following action:***

Issue a Change Order for performing the described change. Change in Contract amount is indicated in the attached detailed cost breakdown of labor, materials, equipment and all other costs associated with this change. Impacts on Contract Time are shown in the attached revised schedule.

|              |  |      |            |
|--------------|--|------|------------|
| Cost Impact  | \$129,999.20   |      |            |
| Time Impact  | 15 Days  |      |            |
| Attachment   | CP-007.2-Modify duct banks to go under 96" pipe per RFI-Meagan Brown-Pending.pdf |      |            |
| Submitted By | Rachel Annett  | Date | 03/05/2024 |

## CONSTRUCTION MANAGER'S RESPONSE

***We respond to your request as follows:***

A Change Order will be issued based on the attached proposal.

***Authorization to proceed with changes must be approved by the Owner through Change Order in accordance with the Contract Documents.***

|                 |                          |
|-----------------|--------------------------|
| <b>Status</b>   | Recommended for Approval |
| <b>Action</b>   | Final Distribution       |
| <b>Comments</b> |                          |