



August 7, 2023

Honorable Chairman and Trustees
Oklahoma City Water Utilities Trust
420 W. Main, Suite 500
Oklahoma City, OK 73102

RE: Amendment No. 2 and Change Order No. 2
Project WC-0948 Pressure Control Valve Installation at Overholser Pump Station

Honorable Chairman and Trustees:

I. SCOPE

This Amendment No. 2 is the final amendment to reconcile all quantities installed in the field. Change Order No. 2 extends the contract times and resolves engineering fees.

II. JUSTIFICATION

Amendment No. 2 allows an increase above current quantities for Bid Item 01-15. Additional sodding and decreases in Bid Items 01-09, 01-12, and 01-23 due to a reduced need for these bid quantities on the project.

Change Order No. 2 allows an increase in contract time due to the delivery of the pressure control valve and butterfly isolation valves. It also includes compensation for the additional inspection and engineering hours necessary to resolve Non-Compliance Notice 01 and additional inspection necessary to permit field cutting of rebar pursuant to Article 4 of the Special Provisions.

III. COST ESTIMATE

AMENDMENT NO. 2

Decreases:

Bid Item	Description	Unit	Unit Price	Plan Qty*	Qty Increase/ (Decrease)	Revised Qty.	Total
01-09	Additional Pavement Replacement	SY	\$127.00	200	(200)	0	(\$25,400.00)
01-12	Additional Gravel Roadway	SY	\$22.60	1,000	(722)	278	(\$16,317.20)
01-23	Additional Removal and Replacement of 48-inch Pipe	LF	\$1,330.00	250	(240)	10	(\$319,200.00)
	SUBTOTAL						(\$360,917.20)

* Plan Qty includes any previous amendments.

Increases:

Bid Item	Description	Unit	Unit Price	Plan Qty*	Qty Increase/ (Decrease)	Revised Qty.	Total
01-15	Additional Sodding	SY	\$4.00	1500	963	2463	\$3,852

* Plan Qty includes any previous amendments.

Total Amendment No. 2 = (\$357,065.20)

CHANGE ORDER NO. 2

Decreases:

CO Number	Description	Unit	Plan Qty	Revised Qty.	Unit Price	Total
CO 2.1	Engineering Cost – Additional Rebar Inspection	LS	0	1	(\$5,030)	(\$5,030)
CO 2.2	Engineering Cost – NCN-01	LS	0	1	(\$6,055)	(\$6,055)

Total Change Order No. 2 = (\$11,085)

Total Change Order No. 2 and Amendment No. 2 = (\$368,150.20)

IV. **COST SUMMARY**

Original Contract Amount:	\$6,460,000.00	
Amendment No. 1	\$277,664.06	(4.30% increase)
Amendment No. 2	(\$357,065.20)	(5.53% decrease)
Change Order No. 1	\$6,409.94	(0.10% increase)
Change Order No. 2	(\$11,085.00)	(0.17% decrease)

Revised Contract Amount	\$6,375,923.80
-------------------------	----------------

Amendment No. 2 decreases the contract value by \$357,065.20 or 5.53%. Total Amendments to date reduce the contract value by \$79,401.14 or 1.23%. Change order No. 2 decreases the contract value by \$11,085.00 or 0.17% . Total Change orders to date reduce the contract price by \$4,675.06 or 0.07%. The revised contract amount is \$6,375,923.80.


VI. **CONTRACT TIME SUMMARY**


The original contract called for 422 calendar days with a start date of November 9, 2021, and a finish date of January 5, 2023. Change Order No. 2 adds 214 calendar days. Total duration is now 636 calendar days, and the contract completion is August 7, 2023.

Amendment No. 2 and Change Order No. 2
August 7, 2023
Page 4 of 5


The above and foregoing is hereby accepted this 7th day of August 2023; and the undersigned agrees to perform the work at the price indicated.

ATTEST:



Witness


BRB Contractors, Inc.
PROJECT MANAGER

Change Order No. 2 was established by negotiation. and appear fair and reasonable.



08-07-23



Thomas O. Crowley, P.E.
Carollo Engineers, Inc.

Submitted for approval this 7th day of August 2023.


- Rest of Page Left Blank -

Oklahoma City Water Utilities Trust / City of Oklahoma City


Approval is recommended this ____ day of _____, 2023.



Will Huggins, P.E.
CIP Manager




Eric Wenger, P.E.
City Engineer



Chris Browning, General Manager


APPROVED by the Trustees and **SIGNED** by the Chairman of the Oklahoma City Water Utilities Trust this 12TH day of ~~SEPTEMBER~~ 2023.

ATTEST:



Secretary







Chairman


CONCURRED by the Council and **SIGNED** by the Mayor of The City of Oklahoma City this 26TH day of ~~SEPTEMBER~~ 2023.

ATTEST:



City Clerk





Mayor

REVIEWED for form and legality



Assistant Municipal Counselor