



July 1, 2024

Honorable Chairman and Trustees
Oklahoma City Water Utilities Trust
420 West Main, Suite 500
Oklahoma City, OK 73102

Re: Change Order No. 1
Project No. SC-1092
Sanitary Sewer Rehabilitation Venice Boulevard to North Villa Avenue from NW 33rd
Street to Cashion Place

Honorable Chairman and Trustees:

I. SCOPE

Change Order No. 1 adds two pay items to complete the project from conditions in the field.

II. JUSTIFICATION

Change Order No. 1 adds Pay Item CO1.1 - Remove and Replace Brick Wall and Retaining Wall and Pay Item CO1.2 - Remove and Replace 48" RCP Storm Pipe.

CO1.1 is for the demolition and reconstruction of a brick wall for the installation of a manhole in backyard.

CO1.2 adds the pay item for removing and replacing a section of 48-inch reinforced concrete pipe to complete the installation of the sanitary sewer. A double 48-inch RCP storm sewer was encountered this pay item allows for the continuance of the open cut installation.

III. COST ESTIMATE

INCREASE

Pay Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Increased	Amended Cost
CO1.1	Remove and Replace Brick Wall and Retaining Wall	LSUM	\$ 30,725.00	0	1	1	\$ 30,725.00
CO1.2	Remove and Replace 48-Inch RCP Storm Sewer	LF	\$ 675.00	0	8	8	\$ 5,400.00

Total Increase \$ 36,125.00

Total Change Order No. 1: \$36,125.00

IV. COST SUMMARY

Original Contract Amount	\$1,599,184.00	
Change Order No. 1	<u>\$36,125.00</u>	(2.26% increase)
Revised Contract Amount	\$1,635,309.00	

Change Order No. 1 is a increase of \$36,125.00 or 2.26 percent above the original contract amount. The revised contract amount is \$1,635,309.00.


V. CONTRACT TIME

45 Calendar Days are to be added as part of this change order.

Original Contract Time	240 Days
Change Order No. 1	45 Days
Revised Contract Time	285 Days

The above and foregoing is hereby accepted this 1st day of July, 2024; and the undersigned agrees to perform the work at the price indicated.


ATTEST:


Witness Wanda Vokshick



Krapff-Reynolds Construction Company


The prices shown for Change Order No. 1 were established through negotiations.


Approval is recommended this 2nd day of July, 2024.


Will Huggins, P.E.
Deputy Director, Utilities Engineer


Patrick Garrett, P.E.





Chris Browning, General Manager



Debbie Miller, P.E., for
Director Public Works/City Engineer

APPROVED by the Trustees and signed by the Chairman of the Oklahoma City Water Utilities Trust this 16TH day of JULY, 2024.

ATTEST:



Secretary





Chairman

CONCURRED by the Council and signed by the Mayor of The City of Oklahoma City this 30TH day of JULY, 2024.

ATTEST:


City Clerk




Mayor

Reviewed for form and legality.


Assistant Municipal Counselor