



May 10, 2024

Randon Rieger, P.E.
City of OKC, Dept. of Airports
Oklahoma City, OK

RE: *OCAT WRWA 2004 North Covered Parking Lot – Amendment No. 5 Request*

Mr. Rieger:

We request an Amendment No. 5 to increase of the budgets of Task 4 Construction Services and the Additional Services. The specific requests for the additional effort are detailed below.

Task 4 Construction Services has a current budget of \$17,690. We are requesting an additional funding of \$21,500 which would increase the overall Task 4 budget to \$39,190. The additional effort is due to increased permitting of the canopy foundations, prior to the contractor commencing. Increased effort was also due to existing conditions of a rehabilitation project, a specialized structure coordination items, and extension of contractor days.

Additional Services budget is also requested to increase from \$30,000 to \$74,500. The additional services are specifically allocated for the purpose of Project Representative Services. Kimley-Horn engaged a subconsultant to perform these services, to include daily inspection and reporting of all paving related construction activities. The original budget of \$30,000 covered 200 hours of site observations or 25 – 8-hour days of observation.

Since the project has started, the requirement of site observation has changed to observe more days of pavement construction to match the contractor current paving schedule. It is requested to extend the project representative services to include an additional 37- 8 hour days of observation or an additional 360 hours of observation. This would extend the representative services to a projected date of May 28, 2024. The additional cost of this observation is an increase of \$44,500 which makes the original budget of \$30,000 increase to a total of \$74,500. May 28th is the anticipated end date for pavement related construction.

Amendment No. 5 increases the Basic Services by \$21,500 from \$176,900 to \$198,400. It increases the additional services by \$44,500 from \$30,000 to \$74,500. The overall services increase from \$223,900 to \$289,900. Please contact me at (405-241-5425) or lydia.leslie@kimley-horn.com should you have any questions.

Sincerely,

A handwritten signature in cursive script that reads "Lydia Leslie".

Lydia Leslie, P.E.
Project Engineer