

July 18, 2022

Honorable Mayor and City Council
City of Oklahoma City
200 North Walker
Oklahoma City, Oklahoma 73103

Re: Change Order No. 1
Project No. BC-0224-Bridge Replacement-SE 149th St and Douglas Blvd.

Honorable Mayor and Council:

I. BACKGROUND

The project will remove and replace the structurally deficient, functionally obsolete Pony Truss bridge structure that was constructed in 1930. As part of the replacement project, the horizontal curves on either side of the bridge will be softened to accommodate a higher design speed. The roadway alignment will be shifted slightly to the east at the West Elm Creek crossing. Shoulders will be added to the roadway, and it will undergo full-depth pavement replacement for the full length of the project, which is expected to extend from the SE 149th Street to approximately 900 feet south of the intersection. The improvements will also include bridge hydraulics and creek bank stabilization.

II. SCOPE

Change Order No. 1 adds 14 days to the contract.

III. JUSTIFICATION

Change Order No. 2- This change order is required to add days to the contract. The unstable sub surface made it difficult to excavate next to the bridge abutment and install gabion baskets. The sandy soil continually sluffs off creating a dangerous environment for the install. By installing sheet pilings, we have created a safer construction site and have strengthened the area around the abutment. During the discussion, lead time on additional materials, and re-locating of the gabion baskets, construction operations were interrupted. The contractor asks for 14 additional days.

IV. COST ESTIMATE

There is no cost for this change order.

Total Increase: \$0.00

V. COST SUMMARY

Original Contract Amount	\$1,587,483.70
Change Order No. 1	\$ 0.00
Revised Contract Amount	\$1,587,483.70

Change Order No. 1 is a no cost change order. The contract amount remains the same, \$1,587,483.70.
This change order adds 14 days to the contract. The new completion date is Sept 7, 2022.


The above and foregoing is hereby accepted this 18th day of July, 2022; and the undersigned agrees to perform the work at the price indicated.

ATTEST:

Doug Danich
Witness

Gary Sewell
Sewell Construction Gary Sewell - President

The Engineer recommends approval of this Change Order. Approval is recommended this 18th day of July, 2022.



This Change Order is recommended for approval by the City Engineer this 27th day of July, 2022.

Eric J. Wenger
Eric J. Wenger, P.E., City Engineer

Reviewed for form and legality.

Craig Keith
Assistant Municipal Counselor

Approved by the Council of the City of Oklahoma City this 16th day of August, 2022.

Amy K. Simpson
City Clerk



David Holt
Mayor