



May 14, 2024

Honorable Chairman and Trustees  
Oklahoma City Water Utilities Trust  
420 West Main, Suite 500  
Oklahoma City, OK 73102

Re: Amendment No. 1 and Change Order No. 1  
Project No. ST-0169  
Witcher Lift Station Bar Screen Replacement

Honorable Chairman and Trustees:

**I. SCOPE**

Amendment No. 1 is the final amendment to reconcile all the quantities installed in the field. Change Order No. 1 adds a time extension to the contract.

**II. JUSTIFICATION**

Amendment No. 1 deducts unused quantity for control joint repair and expansion joint repair. Change Order No. 1 adds 91 days to the contract due to delays caused by malfunctioning existing isolation valves that required repair during construction and repair of the existing screening channel necessary to facilitate fitting of the north bar screen.

**III. COST ESTIMATE**

**AMENDMENT NO. 1**

**DECREASE**

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Decrease	Cost Change
01-11	CONTROL JOINT REPAIR	LF	\$ 50.00	10	3.03	-6.97	\$ (348.50)
01-12	EXPANSION JOINT REPAIR	LF	\$ 245.00	100	2	-98	\$ (24,010.00)

\$ (24,358.50)

**IV. COST SUMMARY**

Original Contract Amount	\$1,873,500.00	
Amendment No. 1	\$(24,358.50)	(1.30% decrease)
Revised Contract Amount	\$1,849,141.50	

Amendment No. 1 is a decrease of \$24,358.50 or 1.30% below the original contract amount. The revised contract amount is \$1,849,141.50. Change Order No. 1 does not modify the contract amount.

## V. CONTRACT TIME

The original contract called for 90 calendar days with a start date of November 15, 2023. Change Order No. 1 adds 91 days to the contract. The total contract duration is now 181 calendar days. The contract end date is May 14, 2024.

The above and foregoing is hereby accepted this 4th day of June, 2024; and the undersigned agrees to perform the work at the price indicated.

### ATTEST:

Madison Jankford  
Witness

Rich Th...  
Contractor



The prices shown for Amendment No. 1 were established by competitive bidding.

James Bryan  
James Bryan, P.E.



Approval is recommended.

Will Huggins  
Will Huggins, P.E.  
Deputy Director, Utilities Engineering

Chris Browning  
Chris Browning, General Manager

Debbie Miller  
Debbie Miller, P.E., Director  
Public Works/City Engineer

**APPROVED** by the Trustees and signed by the Chairman of the Oklahoma City Water Utilities Trust this 16TH day of JULY, 2024.

**ATTEST:**

Amy K. Simpson  
SECRETARY



**OKLAHOMA CITY WATER UTILITIES TRUST**

Jim D. Couch  
CHAIRMAN

**CONCURRED** by the Council and signed by the Mayor of The City of Oklahoma City this 30TH day of JULY, 2024.

**ATTEST:**

Amy K. Simpson  
CITY CLERK



**THE CITY OF OKLAHOMA CITY**

David Holt  
MAYOR

**REVIEWED** for form and legality.

Patricia Mann  
ASSISTANT MUNICIPAL COUNSELOR