

Change Order No. 2

Oklahoma City Airport Trust
Oklahoma City, Oklahoma

**Install 12,000 Gal Self-Serve Avgas System
Clarence E. Page Airport
Project No. OCAT CEPA 2313
AIP Project No. 3-40-0071-018-2023
AIP Project No. 3-40-0071-019-2023**

**Increase (+) \$0.00
Increase (+) 42 Calendar Day (Procurement)
Increase (+) 0 Calendar Day (Construction)**

GLOBE CONSTRUCTION CO., CONTRACTOR

Peter Morrical

Digitally signed by Peter Morrical
DN: C=US,
E=pmorrical@globebuilds.com,
O=Globe Construction Co., CN=Peter
Morrical
Date: 2024.01.09 13:15:19-06'00'

Signature

Title: Project Manager



APPROVAL RECOMMENDED:

Jeff Mulder
Director of Airports

Architect/Engineer Signature
Firm Name: H.W. Lochner

APPROVED by the Oklahoma City Airport Trust and signed by the Chairman this 25TH day of
JANUARY, 20 24.

ATTEST:

Amy K. Simpson
Trust Secretary



OKLAHOMA CITY AIRPORT TRUST:

Jerry Salmon
Chairman

REVIEWED for form and legality:

Jordan Medaris
Assistant Municipal Counselor/
Attorney for the Trust

ITEM NO. 1

Increase (+) 42 Calendar Day (Procurement)

Description

This item adds forty-two (42) Calendar Day to the Procurement Contract Time for additional days required to procure the filter and relaxation chamber for the avgas tank and system, which is needed for the completion of the manufacturing process.

Justification

Based on experienced procurement delays on the filter and relaxation chamber, the completion of the manufacturing of the tank has been delayed. Therefore, additional days for procurement are required. The additional days needed for procurement of the system are based on the additional time needed for the procuring of the filter and relaxation chamber.

In consideration of this (these) change(s), Globe Construction Co., Contract is altered as follows:

Original Contract Amount		\$676,865.00
Change Order No. 1 (Approved 12/21/2023)	(-)	(\$17,834.00)

NEW CONTRACT AMOUNT	(+)	\$659,031.00
----------------------------	------------	---------------------

Original Contract Duration (Procurement)		140 Calendar Days
Change Order No. 1 (Approved 12/21/2023)	(+)	97 Calendar Days
Change Order No. 2	(+)	42 Calendar Days

NEW CONTRACT DURATION (PROCUREMENT)	(+)	279 CALENDAR DAYS
--	------------	--------------------------

NOTICE TO PROCEED DATE (PROCUREMENT)	August 8, 2023
COMPLETION DATE (PROCUREMENT)	May 13, 2024

Original Contract Duration (Construction)		60 Calendar Days
Change Order No. 1 (Approved 12/21/2023)	(+)	1 Calendar Day

NEW CONTRACT DURATION (CONSTRUCTION)	(+)	61 CALENDAR DAYS
---	------------	-------------------------

NOTICE TO PROCEED DATE (CONSTRUCTION)	October 10, 2023
NOTICE TO STOP WORK (CONSTRUCTION)	November 17, 2023

END OF CHANGE ORDER NO. 2

INNOVATIVE FUELING SOLUTIONS

1/10/24

RE: Manufacturinng delays

To whom it may concern:

Due to a labor shortage at the fabrication plants Facet uses the filter vessel and relaxation chamber will not ship at the original date. I have been given a new ship date of 11th of March. I apologize for this delay, but it is out of our hands. Once we receive the vessels IFS will complete the skids and ship the tank system to Clarence Page Airport. I will keep you informed of any changes.

Sincerely,

Victor Rodríguez

Victor Rodríguez
Operations Manager