



# MEMORANDUM

Council Agenda  
Item No. X. G  
8/16/2022

## The City of OKLAHOMA CITY

TO: Mayor and City Council

FROM: Craig Freeman, City Manager

Concurrence with the Oklahoma City Water Utilities Trust in approving Amendment No. 2 and Change Order No. 2, Project WC-0863, balancing tank replacements for Atoka Pipeline Pump Stations, Stonewall, Ada, and Konawa, Oklahoma, increase of \$313,455.89.

**Location:**

Stonewall, Ada, and Konawa, Oklahoma

**Purpose:**

To adjust plan quantities to match the field conditions and add contract time.

**Justification:**

Increases to the excavation and steel pipe quantities need to be made to match field conditions. Change order items are needed to adjust the water service line to OG&E and well at the Konawa pump station. Removal of a concrete support at the Ada pump station was necessary to complete the tie-in, time was added for weather, and scope items were added.

**Background:**

Each of the existing Atoka pipeline pump stations are served by a steel five-million-gallon balancing tank. The existing tanks are original to the pipeline from 1964 and need to be replaced with new concrete tanks.

**Engineer:**

Burns & McDonnell Engineering Company, Inc.

**Contractor:**

Wynn Construction Co., Inc.

**Cost and Time:**

Original Contract Amount	\$16,713,278.00	
Amendment No. 1	14,731.20	(0.09% increase)
Amendment No. 2	218,338.60	(1.31% increase)
Change Order No. 1	(66,499.03)	(0.40% decrease)
Change Order No. 2	<u>95,117.29</u>	(0.57% increase)
Revised Contract Amount	\$16,974,966.06	

Amendment No. 2 is an increase of \$218,338.60 or 1.31 percent above the original contract amount. Amendment Nos. 1 and 2 represent an increase of \$233,069.80. Change Order No. 2 is an increase of \$95,117.29 or 0.57 percent above the original contract amount. Change Order Nos. 1 and 2 represent an increase of \$28,618.26 or 0.17 percent above the original contract amount. Amendment No. 2 and Change Order No. 2 result in an overall increase of \$313,455.89. The revised contract amount is \$16,974,966.06.

Original Contract Time	550 Calendar Days
Change Order No. 1	50 Calendar Days
Change Order No. 2	180 Calendar Days
Revised Contract Time	780 Calendar Days

Revised Contract Completion Date: October 13, 2022

**Source of Funds:**

OCWUT–Water Facility Fund–Water Trust Capital–Atoka Booster Stations–Project WC-0863–Construction in Progress  
(360-3060-3901600-06407-WC0863-54040007)

This project is funded through the Drinking Water State Revolving Fund loan.

**Review:**

Utilities Department

**Recommendation:** Concur with the Oklahoma City Water Utilities Trust in approving the amendment and change order.