



Date: 7/10/2023

**ALLEN CONTRACTING PROJECT NO.: 22-015**

Item	No.	Description	Note
1	1	Proposed Change Order 003	

Comments: \_\_\_\_\_

Sincerely,

CC: Chase Thompson, Mike Johnston (City of OKC)  
Terry Haynes (SMC)  
Beau Waters, Dale Hokett, Antonio Martinez IV, Donny Niebrugge (Allen)



July 10<sup>th</sup>, 2023

Allen-OKC Letter 004

Chase Thompson  
OKC Project Manager  
City of Oklahoma City

**RE:** City of Oklahoma City  
PROJECT NO: WA-2022-00117 & PC-0675  
County: Oklahoma  
S.W. 8<sup>th</sup> Street  
Allen Contracting Project No.: 22-015

**Subject:** Proposed Change Order 003

Mr. Thompson,

Allen Contracting, Inc. (Allen) would like to propose the following items for deletion through change order on the referenced project. The change order is due to conflict with utilities at the far East end of the project where Allen Contracting is unable to complete the turn lane at the East end of the project. The solution Allen Contracting, Inc, The City of Oklahoma City, and SMC Consulting came up with was to just delete this portion from the scope of work. This Proposed Change order also comes with a change in contract time.

Pay Item No.	Description	Unit	Unit Price	Quantity	Total Price
1	9" P.C. Concrete - Dowel Jointed	SY	\$59.00	346.33	\$ 20,433.47
2	9" Stabilized Subgrade with 12% CKD	SY	\$6.50	490.00	\$ 3,185.00
3	8" Curb and Gutter	LF	\$29.00	344.00	\$ 9,976.00
24	Remove Existing Curb	LF	\$8.00	344.00	\$ 2,752.00
25	Remove and Replace Driveway	SY	\$58.00	200.00	\$ 11,600.00
<b>Signing and Striping</b>					
1	Structural Concrete	CY	\$500.00	0.06	\$ 30.00
3	Remove and Relocate Sign	EA	\$260.00	1.00	\$ 260.00
4	Square Steel Sign Post	EA	\$40.00	1.00	\$ 40.00
7	Traffic Stripe (8" Wide) White	LF	\$2.10	295.00	\$ 619.50
8	Traffic Stripe (24" Wide) White	LF	\$13.00	140.00	\$ 1,820.00
<b>Drainage</b>					
19	STD Design 2-0 Inlet (2 Grates & 2 Hoods)	EA	\$4,000.00	1.00	\$ 4,000.00
32	Remove Existing Inlet	EA	\$500.00	1.00	\$ 500.00
				<b>Total</b>	<b>\$ 55,215.97</b>

The Change in contract time will be to add an additional **142 Days** to the total contract time. This total additional days is due to utility conflicts that were out of the control of the contractor.

Please let me know if you have any questions or require additional information.

Sincerely,  
Chase Divine  
Allen Contracting, Inc.