



Smith Roberts Baldischwiler, LLC

100 NE 5TH Street
Oklahoma City, Oklahoma
Telephone: 405.840.7094
Fax: 405.840.9116

June 28, 2024

RE: Project Contract Extension Letter: SC-1098

Joy Kotey,

Change Order No. 3 for the SC-1098 Twin Creek Siphon Repair adds an additional 33 calendar days to the project. This addition is necessary to allow Cimarron Construction to complete the deflection test on the new 48-inch gravity sewer line. According to the OKC Specifications, it is required that deflection tests be performed at least 30-days after the installation of the new sewer line. Because of the installation completion date of the sewer main, Cimarron Construction postponed the deflection test. Thus, exceeding the contract duration.

Additionally, contract time is added to supplement the time required to complete the final punch list. As a part of the final punch list, the Contractor was required to replace additional concrete sidewalk panels. During the allotted time for punch list completion, the Contractor was impacted by extensive rains, causing a delay in accessing the site.

Best Regards,



Clark Campbell

Construction Inspector

100 NE 5TH Street
Oklahoma City, Oklahoma
Telephone: 405.840.7094
Fax: 405.840.9116