


Amendment No. 3

Oklahoma City Airport Trust
Oklahoma City, Oklahoma


Drainage Improvements – Phase 1 Wiley Post Airport Project No. OCAT WPA 2419

Increase (+) \$29,000 and 27 Calendar Days

T.J. Campbell Construction Co., CONTRACTOR


Signature

Title: 



Architect/Engineer Signature
Firm Name: **MKEC Engineering, Inc.**

APPROVED by the Oklahoma City Airport Trust and signed by the Chairman this ____ day of _____, 20____.


ATTEST:

OKLAHOMA CITY AIRPORT TRUST

Trust Secretary

Chairman

REVIEWED for form and legality:


Assistant Municipal Counselor/
Attorney for the Trust

ITEM NO. 1

Increase (+) \$29,000.00 and 10 Calendar Days

Description

The following table includes the corresponding quantity adjustments.

Contract No.	Contract Item	Current Qty.	Amended Qty.	Difference	Unit	Unit Price	Total Difference
OCAT-WPA-2419--01-04	Portland Cement Concrete Pavement (6")(Class AA)	600	890	290	S.Y.	\$ 100.00	\$ 29,000.00
Total							\$ 29,000.00

Justification

The primary spillway for the proposed detention pond drains to an existing reinforced concrete box (RCB) structure under N. Council Rd. The area downstream of the proposed spillway and east of the RCB under N. Council Rd. is overgrown with trees, brush and miscellaneous debris. In order to ensure the proposed detention pond primary spillway functions properly, vegetation in this area needs to be removed and erosion protection installed. This amendment includes the clearing and grubbing and installation of a concrete spillway between the detention pond spillway apron and the existing RCB apron under N. Council Rd.

ITEM NO. 2

Increase (+) 17 Calendar Days

Description

Additional calendar days due to weather.

Justification

During the month of February, the Contractor experienced eleven (11) days of delay due to several rain/ice/snow events. The contract includes seven (7) anticipated lost weather days, resulting in a net increase of four (4) calendar days to the contract due to weather. During the month of April, the Contractor experienced sixteen (16) days of delay due to rain events. The contract includes three (3) anticipated lost weather days, resulting in a net increase of thirteen (13) calendar days to the contract due to weather. The total weather days added to the contract are seventeen (17).

In consideration of these changes, T.J. Campbell Construction Co's Construction Contract is altered as follows:

Original Contract Amount		\$2,865,037.85
Amendment No. 01	(+)	\$39,015.70
Amendment No. 02	(+)	\$135,632.00
Amendment No. 03	(+)	\$29,000.00
NEW CONTRACT AMOUNT		\$3,068,685.55

Original Contract Duration		205 Calendar Days
Amendment No. 01	(+)	10 Calendar Days
Amendment No. 02	(+)	27 Calendar Days
Amendment No. 03	(+)	27 Calendar Days
CONTRACT DURATION		269 CALENDAR DAYS

Notice to Proceed Date	October 28, 2024
COMPLETION DATE	July 24, 2025

END OF AMENDMENT NO. 3