



# MEMORANDUM

Council Agenda  
Item No. IX. AF  
6/3/2025

## The City of OKLAHOMA CITY

TO: Mayor and City Council

FROM: Craig Freeman, City Manager

Change Order No. 2 with Schwarz Paving Co., Inc., Projects PC-0557 and WC-1085, Roadway Widening and Improvements, SW 15th Street from Czech Hall Road to South Mustang Road; and Projects PC-0558, WC-1106, and SC-1080, Roadway Widening and Improvements, SW 15th Street from South Mustang Road to John Kilpatrick Turnpike. Ward 3.

**Location:**

PC-0557 and WC-1085, SW 15th Street from South Czech Hall Road to South Mustang Road  
PC-0558, WC-1106, and SC-1080, SW 15th Street from South Mustang Road to John Kilpatrick Turnpike

**Background:**

These 2017 General Obligation Bond projects provide for roadway widening improvements including intersection, drainage, ADA, sidewalk improvements, and coordination with the construction of the new John Kilpatrick Turnpike.

Change Order No. 2 adds 30 additional calendar days to the contract completion date, due to utility delays outside the contractor's control. The completion date is now June 8, 2025.

Construction began in Spring 2024 and is scheduled to be completed in Summer 2025.

**Engineer:**

PC-0557 and WC-1085, Olsson, Inc.  
PC-0558, WC-1106, and SC-1080, Freese and Nichols, Inc.

**Contractor:**

Schwarz Paving Co., Inc.

**Cost:**

Original Contract Amount	\$13,824,181.35	
Change Order No. 1	33,915.00	(0.25% increase)
Change Order No. 2	0.00	(0.00%)
Revised Contract Amount	\$13,858,096.35	

Change Order No. 2 is no cost. Change Order Nos. 1 through 2 represent an increase of \$33,915 or 0.25 percent above the original contract amount. The revised contract amount is \$13,858,096.35.

**Source of Funds:**

2022 GO Bonds-2017 Auth-Rstr > OCITY > Proposition 1, Streets > Section B > Street Widening  
> GO Bond Listed > Bond No B.08, Project PC-0557, SW 15th, Czech Hall to Mustang >  
Construction in Progress (2228>3305003>LISTD>B1701020008>54040007)

**Review:**

Public Works Department

**Recommendation:** Change order be approved.