



April 12, 2023

Honorable Chairman and Trustees
Oklahoma City Water Utilities Trust
420 West Main, Suite 500
Oklahoma City, OK 73102

Re: Amendment No. 1
Project No. WC-0991
MacArthur Elevated Storage Tank Rehabilitation
NW 28th Street and MacArthur Boulevard

Honorable Chairman and Trustees:

I. SCOPE

Amendment No. 1 amends plan quantities to reflect final completion, provides a recommendation to accept the project, and to place the maintenance bond into effect.

II. JUSTIFICATION

Changes in quantities reflect final measured amounts compared to initial design estimates.

III. COST ESTIMATE

AMENDMENT NO. 1

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Decreased	Amended Cost
01-08	Seam Welding	LF	\$40.00	400	0	(400)	\$(16,000.00)
01-09	Pit Repair (welding)	SQ IN	\$10.00	100	72	(28)	\$(280.00)
01-10	Pit Repair (filling)	GAL	\$150.00	20	0	(20)	\$(3,000.00)
01-11	Rafter Replacement	LF	\$70.00	300	145	(155)	\$(10,850.00)
01-12	Roof Plate Replacement	SQ FT	\$70.00	500	190	(310)	\$(21,700.00)
01-16	Wind Rod and Strut Replacement	LS	\$40,000.00	1	0	(1)	\$(40,000.00)
02-01	Balcony and Handrail Replacement	LS	\$92,000.00	1	0.4	(0.6)	\$(55,200.00)

Total Decrease: \$(147,030.00)
Total Amendment No. 1: \$(147,030.00)

IV. COST SUMMARY

Original Contract Amount	\$1,262,530.00	
Change Order No. 1	\$32,500.00	(2.57% increase)
Amendment No. 1	\$(147,030.00)	(11.65% decrease)
<hr/>		
Revised Contract Amount	\$1,148,000.00	

Amendment No. 1 is a decrease of \$147,030.00 or 11.65 percent of the original contract amount. Change Order No. 1 represents an increase of \$32,500.00 or 2.57 percent of the original contract amount. Amendment No. 1 and Change Order No. 1 result in an overall decrease of \$114,530.00. The revised contract amount is \$1,148,000.00.

V. CONTRACT TIME

No change in contract time is proposed with this amendment.

Remainder of this page intentionally left blank

The above and foregoing is hereby accepted this 17 day of April, 2023; and the undersigned agrees to perform the work at the price indicated.

ATTEST:

Arturo Bocanegra
Witness

Hugo Bocanegra
Contractor

Amendment No. 1 prices were established through negotiation.

James Bryan
James Bryan, P.E.



Approval is recommended this _____ day of _____, 2023.

Chris Browning
Utilities Engineering
Chris Browning, General Manager

Eric J. Wenger
Eric J. Wenger, P.E., City Engineer

APPROVED by the Trustees and signed by the Chairman of the Oklahoma City Water Utilities Trust this 9TH day of MAY, 2023.

ATTEST:

Amy K Simpson
Secretary




John D. Cook
Chairman

CONCURRED by the Council and signed by the Mayor of The City of Oklahoma City this 23RD day of MAY, 2023.

ATTEST:

Amy K Simpson
City Clerk



Todd Stettin
Vice-Mayor

Reviewed for form and legality.

Chris Hall
Assistant Municipal Counselor