



July 14, 2023

Honorable Mayor and City Council
City of Oklahoma City
200 North Walker
Oklahoma City, Oklahoma 73103

Re: Change Order No. 3
Project No. TC-0492
Intersection Improvements
NW Expressway & Rockwell Ave, Ward 1

Honorable Mayor and Council:

I. SCOPE

The scope of Change Order No. 3 provides revisions to accommodate the cost to add additional traffic control and compensation for schedule impacts, along with 36" RCP installation to complete storm line "C" in the construction plans. Change Order No. 3 adds two (2) new pay items to the contract.

II. JUSTIFICATION

This Change Order No. 3 adds the pay items below to accommodate the additional traffic control and compensation for schedule impacts due to utility relocation. This Change Order also adds a pay item for the installation for a 36" reinforced concrete pipe for storm line "C". Detailed information on each item is included in the item descriptions below.

III. COST ESTIMATE

CHANGE ORDER NO. 3

ADDITIONS

| Item | Description | Unit | Unit Price | Plan Quantity | Revised Quantity | Quantity Increase | Cost Increase |
|------|--------------------------------|------|--------------|---------------|------------------|-------------------|---------------|
| 1 | Traffic Control/ Delay Days | LS | \$ 17,481.97 | 0 | 1 | 1 | \$ 17,481.97 |
| 2 | 36" RCP Installation | LS | \$ 21,835.13 | 0 | 1 | 1 | \$ 21,835.13 |

Total Increase \$ 39,317.10

IV. COST SUMMARY

| | |
|---------------------------|------------------------------------|
| Original Contract Amount | \$2,028,189.70 |
| Change Order No. 1 | \$26,423.51(1.3% increase) |
| Amendment No. 1 | \$27,798.00 (1.4% increase) |
| Change Order No. 2 | \$31,500.00(1.5% increase) |
| <u>Change Order No. 3</u> | <u>\$39,317.10 (1.9% increase)</u> |
| Revised Contract Amount | \$2,153,228.31 |

Change Order No. 3 is an increase of \$39,317.10 or 1.9 percent above the original contract amount. The revised contract amount is \$2,153,228.31.

V. CONTRACT TIME

The original contract called for 180 calendar days.

Per Change Order No. 1, an additional 42 calendar days are added to the contract to include an additional phase for traffic signal pole installation.


Per Change Order No. 3, an additional 24 calendar days are added to the contract to include an additional 21 calendar days for traffic control and delay days and an additional 3 calendar days for the installation of 36" RCP.

The total contract duration is now 246 calendar days.


The above and foregoing is hereby accepted this 18th day of July, 2023; and the undersigned agrees to perform the work at the price indicated.

ATTEST:



Witness


Contractor
Rudy Construction Co.

The prices for Change Order No. 3 were established through negotiation and appear to be fair and reasonable. The Engineer recommends approval of the Change Order.



Luke Schmidt, P.E., P.T.O.E.
Kimley-Horn and Associates, Inc.

Approval is recommended this 21 day of July, 2023.



Eric J. Wenger, P.E., Director Public
Works/City Engineer

APPROVED by the Council and signed by the Mayor of the City of Oklahoma City this
15TH day of AUGUST, 2023.


ATTEST:


City Clerk





Reviewed for form and legality.


Assistant Municipal Counselor