



July 19, 2022

Honorable Mayor and City Council
City of Oklahoma City
200 North Walker
Oklahoma City, Oklahoma 73102

Re: MP-0379: USA Softball Hall of Fame Trail – Amendment No. 2 & Change Order No. 2

Honorable Mayor and City Council:

I. SCOPE

Amendment No. 2 modifies and takes precedence over the original plans and specifications. This Amendment modifies one (1) plan quantity and increases the total contract price.

Change Order No. 2 adds two (2) new pay items to the contract and increases the total contract price.

II. JUSTIFICATION

Proposed Amendment No. 2 provides for increases in the amount of sodding needed on the project for the construction of the proposed trail.

Proposed Change Order No. 2 provides for the extension of an 18" RCP that was encountered during construction and the adjustment of a sanitary sewer manhole that conflicted with the grading of the proposed trail.

COST ESTIMATE

AMENDMENT NO. 2

Bid Item	Item Description	Unit	Orig Qty	Mod. Qty	Unit Price	Amended Cost
22	SOLID SLAB SODDING	SY	9,057.00	12,057.00	\$2.50	\$7,500.00

TOTAL INCREASE **\$7,500.00**

CHANGE ORDER NO. 2

Bid Item	Item Description	Unit	Qty	Unit Price	Cost
CO 2.1	EXTENSION OF 18" RCP	LS	1.00	\$3,603.26	\$3,603.26
CO 2.2	ADJUST MANHOLE TO GRADE	LS	1.00	\$2,503.46	\$2,503.46

TOTAL INCREASE **\$6,106.72**

III. COST SUMMARY

MP-0379

Original Contract Amount	\$	1,453,139.00
Amendment No. 1	\$	45,900.00
Change Order No. 1	\$	117,888.04
Amendment No. 2	\$	7,500.00
Change Order No. 2	\$	6,106.72
New Contract Amount	\$	1,630,533.76


The total for Change Order No. 2 is \$6,106.72, which represents an increase of 0.42% over the original contract amount of \$1,453,139.00. The total for Amendment No. 2 is \$7,500.00, which was based on competitively bid unit prices and is not subject to the Oklahoma Competitive Bidding Act change order requirements. The total amount for Change Order No. 2 and Amendment No. 2 is \$13,606.72. The total of Change Orders No. 1 and 2 is \$123,994.76, which represents an increase of 8.53% over the original contract amount. The total of Change Order No. 1, 2 and Amendment No. 1, 2 is \$177,394.76. The new contract amount is \$1,630,533.76.

IV. CONTRACT TIME

Amendment No. 2 and Change Order No. 2 does not modify the contract time.

The prices shown for the Amendment were established by competitive bidding in the original contract and not subject to the Oklahoma Competitive Bidding Act. The prices for the Change Order were established by negotiation and appear fair and reasonable. The Engineer recommends approval of Change Order and Amendment.

ATTEST:



Erica Jones, P.E.
CEC Corporation



Date and Seal

The above and foregoing is hereby accepted this 26th day of July 2022, and the undersigned agrees to perform the work at the prices indicated.


ATTEST:



Downey Contracting, LLC

The prices shown for the Amendment were established by competitive bidding in the original contract and not subject to the Oklahoma Competitive Bidding Act. The prices for the Change Order were established by negotiation and appear fair and reasonable. The City Engineer recommends approval of Change Order and Amendment.

ATTEST:



Eric J. Wenger, P.E., Director
Public Works/City Engineer

Reviewed for Form and Legality.

Craig Keith
Assistant Municipal Counselor

APPROVED by the City Council of the City of Oklahoma City this 16th day of August 2022.

ATTEST:

Amy K. Simpson
City Clerk



David Holt