



# MEMORANDUM

Council Agenda  
Item No. IX. AR  
4/22/2025

## The City of OKLAHOMA CITY

TO: Mayor and City Council

FROM: Craig Freeman, City Manager

Amendment No. 1 and Change Order No. 1 with Silver Star Construction Company, Project BC-0240, Bridge Replacement, North Midwest Boulevard over Crutch Creek, increase of \$232,013.72. Ward 7.

### **Location:**

North Midwest Boulevard over Crutch Creek

### **Background:**

This American Rescue Plan Act (ARPA) project provides for the replacement of the bridge on North Midwest Boulevard over Crutch Creek.

Amendment No. 1 provides additional quantities to match conditions in the field. Change Order No. 1 provides for additional construction staking due to gas line location. Change Order No. 1 also adds 37 additional days to the contract completion date, due to locating the gas line. The completion date is now April 19, 2025.

Construction began in Summer 2024 and is scheduled to be completed in Spring 2025.

### **Engineer:**

CEC Corporation

### **Contractor:**

Silver Star Construction Company

### **Cost:**

|                          |                   |                   |
|--------------------------|-------------------|-------------------|
| Original Contract Amount | \$2,023,302.50    |                   |
| Amendment No. 1          | 229,665.72        | (11.35% increase) |
| Change Order No. 1       | <u>\$2,348.00</u> | (0.12% increase)  |
| Revised Contract Amount  | \$2,255,316.22    |                   |

Amendment No. 1 represents an increase of \$229,665.72. Change Order No. 1 represents an increase of \$2,348.00 or 0.12 percent above the original contract amount. Amendment No. 1 and Change Order No. 1 represent a combined increase of \$232,013.72. The revised contract amount is \$2,255,316.22.

**Source of Funds:**

113,944.25 Department of the Treasury > OCITY > Grants Management Control > Midwest Blvd Bridge > Covid 19 American Rescue Plan > Construction in Progress (1922>9808000>GAR1C>GCOV19ARP>54040007)

118,069.47 Capital Improvement-ASGN > OCITY> CIP-Public Works > Other Capital > Project BC-0240, N Midwest Blvd over Crutcho > Construction in Progress (1611>3303900>OTHCP>B1702020201>54040007)

**Review:**

Public Works Department

**Recommendation:** Amendment and Change Order be approved.