

May 20, 2025



Mr. Steve Gravlin
Oklahoma City Department of Airports
Will Rogers World Airport
7100 Terminal Drive, Box 937
Oklahoma City, OK 73159-0937

Re: Recommendation Letter: Request for Change Order 3
Repair Mike Monroney Boulevard – Mike Monroney Aeronautical Center
OCAT WRWA 1618

Mr. Gravlin:

There were eight (8) weather days taken in February 2025. The contract states that seven (7) lost days are included in the schedule therefore there is one (1) additional day from February that will extend the time of completion for the project. In addition, there were fourteen (14) weather days taken in April 2025. The contract states that three (3) lost days are included in the schedule, therefore, there are eleven (11) additional days from April that will extend the time of the completion for the project. This totals twelve (12) additional days to add to the contract duration. No additional cost is added to the contract in Change Order 3.

Olsson recommends acceptance of this Change Order 3, which adds twelve (12) days to the original contract.

Please see the Change Order 3 form attached with this letter.

Please let me know if you have any questions or require any additional information.

Thank you,
Olsson, Inc.

A handwritten signature in blue ink that reads "Gene Crabtree". The signature is fluid and cursive.

Gene Crabtree, P.E. Project Manager