

CHANGE ORDER NO. 4  
TO THE  
PLANS AND SPECIFICATIONS  
FOR THE  
**OCAT CEPA 2104 REHABILITATE C.E. PAGE APRON  
CLARENCE E. PAGE AIRPORT  
OKLAHOMA CITY, OKLAHOMA**

February 24, 2022

This change consists of:

Signature Page  
Description/Justification Pages  
Itemized Breakdown and Supporting Documentation Pages

TOTAL CHANGE ORDER NO. 4

Increase (+) \$6,650.00

Increase (+) 71 Calendar Days

APPROVED:

FOR THE  
DEPARTMENT OF AIRPORTS

Director of Airports

Trust Secretary

ATTEST: (Seal)

APPROVED:

FOR THE  
OKLAHOMA CITY AIRPORT TRUST

Trust Chairman



Assistant Municipal Counselor  
And Trust Attorney

Rudy Construction Co.

Shane Allen  
Vice President

CHANGE ORDER NO. 4  
OCAT CEPA 2104 REHABILITATE C.E. PAGE APRON  
CLARENCE E. PAGE AIRPORT  
February 24, 2022

Description and Justification

---

**BASE BID NO. 1**

**ITEM NO. 1**

Add (+) \$6,650.00  
Add (+) 71 Calendar Days

Description

Remove and replace broken storm drain RCP under new existing pavement.

Justification

A storm sewer pipe blockage discovered at the end of the project revealed collapsed pipe. Removal and replacement of the broken pipe segments is required to maintain drainage and allow for suitable pavement performance.

Total Change Order No. 4	Add (+) \$6,650.00
Refer to attachments for additional information	Add (+) 71 Calendar Days

In consideration of this change, Rudy Construction Co. contract is altered as follows:

Original Contract Amount	\$793,200.00
Amendment No. 1	\$10,962.35
Amendment No. 2	\$7,018.00
Change Order No. 1	\$2,159.01
Change Order No. 2	\$0.00
Change Order No. 3	\$15,794.25
Change Order No. 4	\$6,650.00

<u>New Contract Amount</u>	<u>\$835,783.61</u>
----------------------------	---------------------

Original Contract Duration	80 calendar days
Change Order No. 1	1 calendar days
Change Order No. 2	14 calendar days
Change Order No. 3	9 calendar days
Change Order No. 4	71 calendar days

<u>New Contract Duration</u>	<u>175 calendar days</u>
------------------------------	--------------------------

<u>Completion Date</u>	<u>March 14, 2022</u>
------------------------	-----------------------

END OF CHANGE ORDER NO. 4

[illegible]

END OF CHANGE ORDER BREAKDOWN