



**The City of  
OKLAHOMA CITY**

**UTILITIES DEPARTMENT**

Chris Browning, Director

August 12, 2022

Honorable Chairman and Trustees  
Oklahoma City Water Utilities Trust  
420 West Main, Suite 500  
Oklahoma City, OK 73102

Re: Amendment No. 1 and Change Order No. 1  
Project No. SE-0044  
Emergency Sanitary Sewer Repair  
Grand Boulevard Avenue and SE 15th Street

Honorable Chairman and Trustees:

**I. SCOPE**

Amendment No. 1 adjusts plan quantities to match quantities in the field necessary for the completion of the project.

Change Order No. 1 adds additional calendar days to the contract.

**II. JUSTIFICATION**

Changes in quantities associated with Amendment No. 1 reflect final measured amounts compared to initial design estimates.

Additional vertical footage of the Type 1 Piers was warranted based on the field measured depth to bedrock.

Additional sanitary sewer main was required due to relocation of manhole further from creek bank.

Change Order No. 1 adds 51 additional calendar days to the project due to heavy rains delaying construction in the creek, as well as the required 30-day wait period before conducting the deflection test on new pipe.

### III. COST ESTIMATE

#### AMENDMENT NO. 1

##### INCREASE

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Increased	Amended Cost
4	Sanitary Sewer Main PVC (8-inch)	LF	\$70.00	150	176	26	\$ 1,820.00
8	Type 1 Piers	VF	\$500.00	25	40	15	\$ 7,500.00
15	Post Construction Cleaning and Television Inspection (CCTV)	LF	\$10.00	160	176	16	\$ 160.00

Total Increase \$ 9,480.00

##### DECREASE

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Decreased	Amended Cost
7	Extra Depth Manhole Wall (4-Foot Diameter)	VF	\$ 150.00	6	1.5	4.5	\$ (675.00)

Total Decrease \$ (675.00)

Total Amendment No. 1: \$ 8,805.00

### IV. COST SUMMARY

Original Contract Amount	\$85,150
Amendment No. 1	\$ 8,805 (10.34% increase)
Change Order No. 1	\$ 0 (0.00% increase)
Revised Contract Amount	\$93,955

Amendment No. 1 is an increase of \$8,805 or 10.34 percent above the original contract amount. Change Order No. 1 adds no additional cost. Amendment No. 1 and Change Order No. 1 results in an overall increase of \$8,805. The revised contract amount is \$93,955.

### V. CONTRACT TIME

The original contract called for 60 calendar days. Change Order No. 1 adds 51 calendar days to the contract due to weather delays and wait period required for the deflection test. The total contract duration is now 111 calendar days.

The above and foregoing is hereby accepted this 22 day of August, 2022; and the undersigned agrees to perform the work at the price indicated.

**ATTEST:**

Jennifer Wilkey  
Witness

[Signature]  
Jordan Contractors, Inc.

The prices shown for Amendment No. 1 were established by competitive bidding. Change Order No. 1 prices were established through negotiation.

Brent M. Ward  
Brent M. Ward, P.E.



Approval is recommended this \_\_\_\_\_ day of \_\_\_\_\_, 2022.

[Signature]  
Crystal L. Kowalik, P.E., Engineering Manager

[Signature]  
Chris Browning, General Manager

[Signature]  
Eric J. Wenger, P.E., City Engineer

**APPROVED** by the Trustees and signed by the Chairman of the Oklahoma City Water Utilities Trust this 13th day of September, 2022.

**ATTEST:**

Amy K. Simpson  
Secretary




[Signature]  
Chairman

**CONCURRED** by the Council and signed by the Mayor of The City of Oklahoma City this 27th day of September, 2022.

**ATTEST:**

Amy K. Simpson  
City Clerk



[Signature]  
Mayor

Reviewed for form and legality.

[Signature]  
Assistant Municipal Counselor