



October 10, 2022

Honorable Chairman and Trustees  
Oklahoma City Water Utilities Trust  
420 West Main, Suite 500  
Oklahoma City, OK 73102

Re: Amendment No. 2 - Change Order No. 2  
Project No. WM-0365  
Road Rehabilitation, West Lake Hefner Drive from West Wilshire Boulevard to North of  
Canal Road

Honorable Chairman and Trustees:

**I. SCOPE**

Amendment No. 2 adds and deducts the final quantities to close out the project. Change Order No. 2 assesses liquidated damages for 35 days. 45 days are being added to the contract completion date for issues beyond the contractors control.

**II. JUSTIFICATION**

Amendment No. 2 – Provides for increases and decreases in existing pay items to reflect as built conditions for completion of the project.

Change Order No. 2 – The contractor exceeded the established calendar days for the project. Liquidated Damages in the amount of \$1,000.00 per day will be assessed for 35 days. As a result, the contractors final claim will decrease \$35,000.00

**III. COST ESTIMATE**

**AMENDMENT NO. 2 - INCREASE**

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Increased	Cost Increase
12	Tack Coat	Gal	\$ 4.00	750	883	133	\$ 532.00

**Total Increase \$ 532.00**

**AMENDMENT NO. 2 - DECREASE**

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Decreased	Cost Decrease
10	Asphaltic Concrete Type "S5" (PG64-22OK)		\$ 85.00	875	861.67	13.33	\$ (1,133.05)
11	Asphaltic Concrete Type "S3" (PG64-22OK)		\$ 80.00	2600	2503.87	96.13	\$ (7,690.40)
28	Seeding	Acre	\$ 4,857.00	2	0.66	1.34	\$ (6,508.38)

**Total Decrease \$ (15,331.83)**

**Total Amendment No. 2: \$(14,799.83)**

**CHANGE ORDER NO. 2 - DECREASE**

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Increased	Cost Decrease
CO 2.1	Liquidated Damages	Day	\$ 1,000.00	0	35	35	\$ (35,000.00)

**Total Increase \$ (35,000.00)**

**Total Change Order No. 2: \$(35,000.00)**

**Total Amendment No. 2 and Change Order No. 2: \$(49,799.83)**

**IV. COST SUMMARY**

Original Contract Amount	\$730,366.00	
Amendment No. 1	(\$7,200.00)	(0.99% decrease)
Change Order No. 1	\$12,760.00	(1.75% increase)
Amendment No. 2	(\$14,799.83)	(2.03% decrease)
Change Order No. 2	(\$35,000.00)	(4.79% decrease)
Revised Contract Amount	\$686,126.17	

Amendment No. 2 is a decrease of \$14,799.83 or 2.03 percent below the original contract amount. Change Order No. 2 is an decrease of \$35,000.00 or 4.79 percent below the original contract amount. Amendment No. 2 and Change Order No. 2 result in an overall decrease of \$49,799.83 or 6.82 percent below the original contract amount. The revised contract amount is \$686,126.17.

**V. TIME OF COMPLETION SUMMARY**

Project Notice to Proceed occurred on February 21, 2022 and allowed for 120 calendar days for completion. Amendment No. 1-Change Order No. 1 added 7 days to the contract. Amendment No. 2-Change Order No. 2 adds 45 calendar days to the contract for completion of the project for issues beyond the contractor's control.

	Increase	Days	Completion Date
Original Contract		120	6/21/2022
Amend No. 1/Change Order No. 1	7	127	6/28/2022
Amend No. 2/Change Order No. 2	45	172	8/12/2022

The above and foregoing is hereby accepted this 11 day of Oct, 2022; and the undersigned agrees to perform the work at the price indicated.


**ATTEST:**

Shley D. Noss  
Witness

William K. Nash  
Nash Construction Company

The prices shown for Amendment No. 2 were established by competitive bidding. Change Order No. 2 prices were established through negotiation.

Patrick Garrett  
Patrick Garrett, P.E.



Approval is recommended this \_\_\_\_\_ day of \_\_\_\_\_, 2022.

Crystal Kowalik  
Crystal Kowalik, P.E., Engineering Manager

Chris Browning  
Chris Browning, General Manager

Eric J. Wenger  
Eric J. Wenger, P.E., City Engineer

**APPROVED** by the Trustees and signed by the Chairman of the Oklahoma City Water Utilities Trust this 8th day of November, 2022.

**ATTEST:**

Amy K. Simpson  
Secretary



J. D. Couch  
Chairman

**CONCURRED** by the Council and signed by the Mayor of The City of Oklahoma City this 22nd day of November, 2022.

**ATTEST:**

Amy K. Simpson  
City Clerk



David Holt  
Mayor

Reviewed for form and legality.

Patrick Mann  
Assistant Municipal Counselor