

November 2, 2022

Honorable Chairman and Trustees
Oklahoma City Water Utilities Trust
420 West Main, Suite 500
Oklahoma City, OK 73102

Re: Change Order No. 4
Project No. WM-0261 & SM-0156, Water Meter Vault Replacement Program, Year 1

Honorable Chairman and Trustees:

I. SCOPE

Change Order No. 4 provides additional construction time required for completing the project.

II. JUSTIFICATION

Additional construction time is required for completing the remaining two out of fifteen water meter vaults, which are the Oklahoma Military Department Vault (Location 4) and the VA Hospital (Location 1). The availability of a 10-inch water meter has caused the completion of Location 4 vault to significantly be extended. The construction at Location 1 has experienced existing utility line conflicts, which requires exploration and re-design for the new vault location. An additional 200 calendar days are required for this time extension.

III. COST ESTIMATE

There are no cost changes associated with this change order.

IV. COST SUMMARY

Original Contract Amount	\$1,682,762.00
Amendment No. 1	(\$90,470.00) (5.38% decrease)
Amendment No. 2	\$17,953.00 (1.07% increase)
Amendment No. 3	\$14,750.00 (0.88% increase)
Amendment No. 4	<u>\$19,245.00 (1.14% increase)</u>
	(\$38,522.00) (2.29% decrease)

Change Order No. 1	\$2,080.00	(0.12% increase)
Change Order No. 2	\$4,400.00	(0.26% increase)
Change Order No. 3	\$54,100.00	(3.21% increase)
Change Order No. 4	0.00	(0.0)
	<u>\$60,580.00</u>	3.60% increase

Revised Contract Amount \$1,704,820.00

Change Order No. 4 is an increase of time only and does not affect cost to the contract.
The contract amount is \$1,704,820.00.

V. CONTRACT TIME

The original contract called for 230 calendar days with a start date of July 21, 2020. Due to the delays for the remaining locations impacted by the unforeseen utility conflicts, Two Hundred (200) calendar days are added to the Contract under this Change Order making the current contract time One Thousand Twenty-Nine (1029) calendar days.

Original Contract Award	230 Calendar Days
Change Order No. 1:	89 Calendar Days
Change Order No. 2	90 Calendar Days
Change Order No. 3	420 Calendar Days
<u>Change Order No. 4</u>	<u>200 Calendar Days</u>
Revised Contract Time:	1029 Calendar Days

The revised contract duration is 1029 calendar days. The revised contract end day is May 16, 2023.

The above and foregoing is hereby accepted this 2nd day of November, 2022; and the undersigned agrees to perform the work as indicated.

ATTEST:




Witness




Krapff Reynolds Construction Company


Change Order No. 4 is a time extension only.



Timothy W. Johnson, P.E.
Johnson & Associates




Approval is recommended this _____ day of _____, 2022.



Crystal L. Kowalik, P.E., Engineering Manager




Chris Browning, General Manager



Eric J. Wenger, P.E., City Engineer


APPROVED by the Trustees and signed by the Chairman of the Oklahoma City Water Utilities Trust this 22nd day of November, 2022.

ATTEST:



Secretary







Chairman


CONCURRED by the Council and signed by the Mayor of The City of Oklahoma City this 6th day of December, 2022.

ATTEST:




City Clerk





Mayor

Reviewed for form and legality.



Assistant Municipal Counselor

