



Innovative approaches  
Practical results  
Outstanding service

3600 NW 138th Street., Suite 202 + Oklahoma City, Oklahoma 73134 + 405-607-7060 + FAX 817-735-7491 www.freese.com

October 28, 2022

Honorable Chairman and Trustees  
Oklahoma City Water Utilities Trust  
420 West Main St., Suite 500  
Oklahoma City, OK 73102

Re: Amendment No. 2 and Change Order No.2  
Project No. WT-0222-1: Large Valve Actuation (Package 1A)  
Draper Water Treatment Plant

Honorable Chairman and Trustees:

**I. SCOPE**

Amendment No. 2 adjusts plan quantities to match quantities in the field necessary for the completion of the project.

Change order No. 2 also adds 57 days to the construction contract due to delays caused by scheduling shutdowns of operations of specific plant treatment components in order for the Contractor to complete the Work in the pipe gallery of the filter building.

**II. JUSTIFICATION**

Changes in quantities reflect final measured amounts compared to initial design estimates. Amendment No. 2 will decrease the quantity of Hydromulch used for the restoration of the grass surfaces.

**III. COST ESTIMATE**

**AMENDMENT NO. 2**

**DECREASE**

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Decreased	Amended Cost
01-10	Hydromulch	SY	\$ 4.00	4,000	1,000	3,000	\$ (12,000.00)

Total Decrease \$ (12,000.00)

Total Amendment No. 2: \$ (12,000.00)

**IV. COST SUMMARY**

Original Contract Amount	\$284,521.00
Amendment No. 1	(\$33,204.00) (11.67% decrease)
Change Order No. 1	\$37,201.53 (13.08% increase)
Amendment No. 2	(\$12,000.00) ( 4.22% decrease)
Revised Contract Amount	\$276,518.53 ( 2.89% decrease)



Amendment No. 2 is an decrease of \$12,000.00 or 4.22 percent below the original contract amount. The total cost of all change orders and amendments to date represents a decrease of \$8,002.46 or 2.89 percent below the original contract price. The revised contract amount is \$296,089.22.

**V. CONTRACT TIME**

The original contract called for 210 calendar days. An additional 57 calendar days are added to the contract to account for delays due scheduling coordination of shutdowns of operations of specific treatment components in order for the Contractor to complete the Work in the pipe gallery of the filter building. The total contract duration is now 312 calendar days.

**VI. CONTRACT TIME SUMMARY**


Original Contract Time (Days)	210
Change Order No. 1	45
Change Order No. 2	57
<b>Revised Contract Duration</b>	<b>312</b>


Original Contract Start Date	November 22, 2021
Original Contract Completion Date	June 20, 2022
<b>Revised Contract Completion Date</b>	<b>September 30, 2022</b>



The above and foregoing is hereby accepted this 1 day of Nov., 2022; and undersigned agrees to perform the work at the price indicated.

ATTEST:

  
\_\_\_\_\_  
Witness

  
\_\_\_\_\_  
Wynn Construction





The prices shown for Amendment No. 2 were established by competitive bidding.


  
\_\_\_\_\_  
Meagan Brown, P.E.



Approval is recommended this \_\_\_\_\_ day of \_\_\_\_\_, 2022.


  
\_\_\_\_\_  
Crystal L. Kowalik, P.E., Engineering Manager

  
\_\_\_\_\_  
Chris Browning, General Manager


  
\_\_\_\_\_  
Eric J. Wenger, P.E., City Engineer

APPROVED by the Trustees and signed by the Chairman of the Oklahoma City Water Utilities Trust this 22nd day of November, 2022.

ATTEST:


  
\_\_\_\_\_  
Secretary




  
\_\_\_\_\_  
Chairman

CONCURRED by the Council and signed by the Mayor of The City of Oklahoma City this 6th day of December, 2022.


ATTEST:

  
\_\_\_\_\_  
City Clerk



  
\_\_\_\_\_  
Mayor

Reviewed for form and legality.

  
\_\_\_\_\_  
Assistant Municipal Counselor