


Change Order No. 1

Oklahoma City Airport Trust
Oklahoma City, Oklahoma

**South Campus Paving Repairs & Rehabilitation
Mike Monroney Aeronautical Center
Project No. OCAT WRWA 2208**

Increase (+) \$0.00 and 55 Calendar Days

Ellsworth Construction OKC dba Atech Paving, CONTRACTOR



Signature

Title: PRESIDENT


APPROVAL RECOMMENDED:



Director of Airports

APPROVED by the Oklahoma City Airport Trust and signed by the Chairman this 27TH day of APRIL, 2023.

ATTEST:



Trust Secretary



OKLAHOMA CITY AIRPORT TRUST:



Chairman

REVIEWED for form and legality:



Assistant Municipal Counselor/
Attorney for the Trust

ITEM NO. 1

Increase (+) 45 Calendar Days

Description

Number of days to complete the construction of the project.

Justification

Construction days listed on the project manual were 225 days for Asphalt option. The contract was awarded as Concrete option. Therefore, the number of construction days need to be increased by 45 days.

ITEM NO. 2

Increase (+) 10 Calendar Days

Description

Number of days to complete the construction of the project.

Justification

FAA pushed the start date to 04/17/2023. Therefore, the number of construction days need to be increased by 10 days.

In consideration of these changes, Ellsworth Construction OKC dba Atech Paving, Contract is altered as follows:

Original Contract Duration		225 Calendar Days
Change Order No. 1	(+)	55 Calendar Days

NEW CONTRACT DURATION	(+)	280 CALENDAR DAYS
------------------------------	------------	--------------------------

NEW COMPLETION DATE	01/09/2024
----------------------------	-------------------

END OF CHANGE ORDER NO. 1