



**The City of**  
**OKLAHOMA CITY**  
Department of Public Works

August 16, 2023

Honorable Mayor and City Council  
City of Oklahoma City  
200 North Walker  
Oklahoma City, Oklahoma 73103

Re: Amendment No. 1 and Change Order No. 1  
Project No. PC-0908, PC-0910  
Street Resurfacing  
Reno Avenue and Rockwell Avenue. Wards 1 and 3

Honorable Mayor and City Council:

**I. SCOPE**

Amendment No. 1 adjusts plan quantities to match quantities in the field necessary for the completion of the project. Change Order No. 1 adds new pay items to the contract and adds additional days to the project.

**II. JUSTIFICATION**

Changes in quantities reflect the additional work required to replace the degraded CGMP pipes found underneath the road with concrete pipes.

Amendment No. 1 adds quantities to complete the unforeseen work.

Change Order No. 1 adds new pay items required to complete the unforeseen work and additional days necessary to complete the project.

(This section is intentionally left blank)

### III. COST ESTIAMTE

#### AMENDMENT NO. 1

#### INCREASE

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Increased	Amended Cost
200-00	UNCLASSIFIED EXCAVATION	cubic yard	\$ 75.00	95	300	205	\$ 15,375.00
305-00	CURB AND GUTTER (ALL TYPES)	linear foot	\$ 35.00	590	900	310	\$ 10,850.00
802-00	TRAFFIC CONTROL	lump sum	\$ 125,000.00	1	1.20	.20	\$ 25,000.00
812-02	REMOVE CURB AND GUTTER	linear foot	\$ 15.00	300	976	676	\$ 10,140.00
823-03	6 INCH P.C.C. DRIVEWAY (3000 PSI HES)	square yard	\$ 150.00	60	190	130	\$ 19,500.00

**Total Increase \$ 80,865.00**

#### CHANGE ORDER NO. 1

#### ADDITIONS

Bid Item	Description	Unit	Unit Price	Plan Quantity	Revised Quantity	Quantity Increase	Cost Increase
CO#1	3" Asphalt Mill for Thin Cone	square yard	\$ 15.00	0	800	800	\$ 12,000.00
CO#2	Pavement Saw Cut	linear foot	\$ 10.00	0	200	200	\$ 2,000.00
CO#3	Remove Existing Metal Pipes	linear foot	\$ 50.00	0	70	70	\$ 3,500.00
CO#4	36" RCPA	linear foot	\$ 350.00	0	24	24	\$ 8,400.00
CO#5	36" RCPA - End Section	each	\$ 6,750.00	0	1	1	\$ 6,750.00
CO#6	24" RCPA	linear foot	\$ 375.00	0	42	42	\$ 15,750.00
CO#7	Storm Sewer Junction Box	each	\$ 10,000.00	0	1	1	\$ 10,000.00
CO#8	Concrete Flowable Fill	cubic yard	\$ 500.00	0	10	10	\$ 5,000.00
CO#9	Plug Metal Pipe Hole @ RCB	each	\$ 1,000.00	0	1	1	\$ 1,000.00
CO#10	Rebar - 12" HP Gas Line Patch	pounds	\$ 5.00	0	900	900	\$ 4,500.00
CO#11	Excavate & Survey Existing RCB Sys	cubic yard	\$ 75.00	0	100	100	\$ 7,500.00

**Total Increase \$ 76,400.00**

**Total Amendment No. 1 \$80,865.00 and Change Order No. 1: \$76,400.00**

**IV. COST SUMMARY**

Original Contract Amount	\$3,335,722.00	
Amendment No. 1	\$ 80,865.00	(2.42% increase)
Change Order No. 1	<u>\$ 76,400.00</u>	(2.29% increase)
Revised Contract Amount	\$3,492,987.00	

Amendment No. 1 is an increase of \$80,865 or 2.42 percent above the original contract amount. Change Order No. 1 is an increase of \$76,400 or 2.29 percent above the original contract amount. Amendment No. 1 and Change Order No. 1 result in an overall increase of \$157,265. The revised contract amount is \$3,492,987.

**V. TIME**

The original contract called for 198 calendar days. An additional 120 calendar days are added to the contract to account for weather delays and the time necessary to complete the unforeseen work. The total contract duration is now 318 calendar days.

The above and foregoing is hereby accepted this 17<sup>th</sup> day of Aug, 2023 and the undersigned agrees to perform the work at the price indicated.

ATTEST:

Witness

Atlas Paving Company

The prices for Change Order No. 1 were established through negotiation and appear to be fair and reasonable. The Engineer recommends approval of the Change Order.

Approval is recommended this 18<sup>th</sup> day of August, 2023.

Eric J. Wenger  
Eric J. Wenger, P.E., City Engineer

APPROVED by the Council and signed by the Mayor of the City of Oklahoma City this 29<sup>TH</sup> day of AUGUST, 2023.

ATTEST:

Amy K. Simpson  
City Clerk



David Holt

Reviewed for form and legality.

Craig Keith  
Assistant Municipal Counselor