



MEMORANDUM

Council Agenda
Item No. X. E
11/22/2022

The City of OKLAHOMA CITY

TO: Mayor and City Council

FROM: Craig Freeman, City Manager

Concurrence with the Oklahoma City Water Utilities Trust in approving Amendment No. 1 to Contract for Engineering Services with Carollo Engineers, Inc., Project WC-0948, pressure control valve installation, Overholser Pump Station, fee increase of \$175,684. Ward 6.

Location:

Overholser Pump Station

Background:

This project includes transferring treated water from the Draper Water Treatment Plant (WTP) to the Hefner WTP facilitating the repurposed use of Booster Pump Station No. 9. during winter months.

Subsequent to the execution of the original contract and due to the future decommissioning of the Overholser WTP, the Oklahoma City Water Utilities Trust (OCWUT) directed the engineer to design, bid, and construct provisions to remove solid residuals from the existing Overholser WTP lagoons to allow demolition of a portion of these lagoons under project SM-0296, utilities operations center. This work requires the engineer to provide six additional months of construction administration and inspection services as a result of the expanded scope of work and extended construction schedule. Additionally, OCWUT approved an extension of working hours to allow sludge hauling activities to occur to expedite the completion of the solids removal work. The original contract must be amended to provide for the engineer's increased scope of work and associated fees as outlined above.

Engineer:

Carollo Engineers, Inc.

Engineering Fee:

Original Contract Amount	\$237,500
Amendment No. 1	<u>175,684</u>
Revised Contract Amount	\$413,184

Source of Funds:

OCWUT-Water Facility Account–Water Trust Capital–Overholser Treatment Plant–Project WC-0948–A & E
(360-3060-3901600-06670-WC0948-54040001)

Review:

Public Works Department

Recommendation: Concur with the Oklahoma City Water Utilities Trust in approving the Amendment.