



# MEMORANDUM

Council Agenda  
Item No. IX. AL  
11/22/2022

## The City of OKLAHOMA CITY

TO: Mayor and City Council

FROM: Craig Freeman, City Manager

Change Order No. 1, Project MP-0487R and MP-0545 PH II, Greenway Trail along the Oklahoma River and Wayfinding, increase of \$99,983.11. Ward 7.

**Location:**

South Grand Boulevard Trail/Tinker-Draper Trail/Eagles Lake Trail to Oklahoma River Trail/Katy Trail

**Background:**

This 2007 General Obligation Bond project provides for trail improvements to provide improved connectivity between the Oklahoma River Trail -South, the Eagle Lake Trail, the Grand Trail, the Tinker/Draper Trail, and the Katy Trail.

Change Order No. 1 provides adds additional items to locate a saltwater line not identified during design and the safety measures needed to construct the trail near the line, along with revisions to solar lighting plan. Change Order No. 1 also adds 29 additional days to the contract completion date, due to weather. The completion date is now February 2, 2023.

Construction began in early 2022 and is scheduled to be completed by early 2023.

**Engineer:**

MacArthur Associated Consultants

**Contractor:**

Wynn Construction Co., Inc

**Cost:**

Original Contract Amount	\$6,233,359.00
Change Order No. 1	<u>99,983.11</u> (1.60% increase)
Revised Contract Amount	\$6,333,342.11

Change Order No. 1 represents an increase of \$99,983.11 or 1.60 percent above the original contract amount. The revised contract amount is \$6,333,342.11.

**Source of Funds:**

\$82,206.44 2007 General Obligation Bond Authorization, Proposition No. 5 – Parks, Bond No. E.15., Project No. MP-0487 – 2016 Sale, Public Works Department, Parks New Trail – GO Bond Listed – Oklahoma River Greenway Trail – Construction in Progress (003-2167-3305413-LISTD-B0705060015-54040007)

\$17,776.67 2007 General Obligation Bond Authorization, Proposition No. 5 – Parks, Project MP-0487 – 2016 Sale, Public Works Department, Parks New Trail – Interest Transfer – Oklahoma River Greenway Trail – Construction in Progress (003-2167-3305413-INTRS-B0705060015-54040007)

**Review:**

Public Works Department

**Recommendation:** Change order be approved.